

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: \_\_\_\_\_ Date of Visit: \_\_\_\_\_

Contractor Personnel on Site:

1. _____	3. _____
2. _____	4. _____

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: 

To be signed by Facility Manager:


By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Doug Rushlo AFOS Date: 8/19/19

Signed: 

E-Mail: \_\_\_\_\_

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**VAV BOX**

SITE AND BLDG #: **NY051-01**MECHANIC  
SIGNATURE: DATE: **8/14/19**LOCATION/RM #: **WO# 4978**   **ASSET # 10043**START TIME: **9:45am**FINISH TIME: **10:45am**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.			
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.			
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	If EMS system permits, check that the operating controls activate damper per design specifications.	✓		operating controls functions properly
2	If required, check damper linkage for tightness and lightly lubricate.	✓		
3	If required, inspect dampers for free movement.	✓		
4	If required, inspect actuators for tightness to mounting brackets.	✓		all are tight
5	As needed, tighten electrical connections to servo motor.	✓		connections are tight
6	Inspect unit for overall condition and recommend for replacement or other needed repairs.	✓		no recommended repairs

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

**Additional Notes:**