

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed:  _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed:  _____

E-Mail: _____

				NY067 OCT 2019 PMS					
Location	WO #	Asset #	PM #	Asset Description	Manufacturer	Model Number	Serial #	Initial Once Completed	Notes
NY067-01	5631	10612	PM-MO-10612	J-45 6-pc Motor Vehicle Area Light Military Equipment Parking				RB	

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

LIGHTING, OUTSIDE

 MECHANIC
SIGNATURE:

DATE: 10/18/19

SITE AND BLDG #: NY067-01

LOCATION/RM #: WO# 5631 ASSET # 10612

START TIME: 9am

FINISH TIME: 10am

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2	Schedule and coordinate work with operating personnel.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2	Inspect visual condition of wiring. Look for evidence of overheating.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no evidence of overheating wiring is new
3	Check for proper light operation.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	lights operate correctly
4	Test operation of automatic switches/ time clock/ photocells if applicable.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	photo cells only
5	Inspect light pole and mounting devices for deficiencies.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	light poles and mounting devices are new
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no deficiencies noted

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: