

CERTIFICATION OF WORK PREVENTIVE MAINTENANCE

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
 2. _____
 3. _____
 4. _____
 5. _____
-

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed: 

To be signed by Facility Manager:


By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
UNIT HEATER, ELECTRIC

SITE AND BLDG #: **NY051-01**MECHANIC
SIGNATURE: DATE: **12/3/19**LOCATION/RM #: **WO# 6252** **ASSET # 10042**START TIME: **1pm**FINISH TIME: **1:30pm**

| CHECK POINT | CHECKPOINT DESCRIPTION | TASK COMPLETE | | NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION) |
|---|--|---------------|----|---|
| | | YES | NO | |
| SPECIAL INSTRUCTIONS | | | | |
| 1 | Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. | ✓ | | |
| TO BE PERFORMED AT EACH INSPECTION SERVICE | | | | |
| 1 | Check heater coils and associated piping for leaks or corrosion. | ✓ | | |
| 2 | Clean heating coil. Brush vacuum where accessible. | ✓ | | |
| 3 | Inspect wiring and electrical controls for loose connections, charred, frayed or broken insulation, evidence of short circuiting, wrong size fuses, circuit breakers, or switches, and other electrical deficiencies. Tighten any loose connections. | ✓ | | |
| 4 | Inspect fan for bent blades, unbalance, excessive noise and vibration. | ✓ | | |
| 5 | Check motor and fan shaft bearings for noise, vibration, overheating; lubricate bearings. | ✓ | | |
| 6 | Verify proper control by modulating the thermostat through complete cycle. | ✓ | | |
| 7 | Inspect unit for proper operation and associated T-Stat | ✓ | | |
| 8 | Inspect unit for overall condition and recommend for replacement or other needed repairs. | ✓ | | |

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes: these units are hot water and are functioning correctly