

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA035 Date of Visit: 18 DEC 18

Contractor Personnel on Site:

- | | |
|----------------------|----------|
| 1. <u>John Daley</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 6494 MO, 6547 QT, 6683 SA, 6600 QT, 6714 SA
2. Double Light, Hot Water Pump, Unit Heater, Overhead Vehicle Exhaust, Unit Heater
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: John Daley Date: 18 DEC 18

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Arthur R M Dore Date: 18 DEC 18

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **LIGHTING, OUTSIDE**

SITE AND BLDG #: PA 035 -01

MECHANIC SIGNATURE: [Signature] **DATE:** 18 Dec 18

LOCATION/RM #: Exterior **WO#** 6494 **ASSET #** 745C

START TIME: 1000 **FINISH TIME:** 1400

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Schedule and coordinate work with operating personnel.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.	✓		
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓		
3	Check for proper light operation.	✓		
4	Test operation of automatic switches/ time clock/ photocells if applicable.	✓		
5	Inspect light pole and mounting devices for deficiencies.	✓		
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: