

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA063 Date of Visit: 23 JAN 19

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 6915MO, 6966SA, 7050SA
2. Lighting, Circulating Pump, Gates, Overhead Doors
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: JOHN DALRY Date: 23 JAN 19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: GS09 Hennon, Ron Date: 23 JAN 19

Signed: 

E-Mail: ronald.s.hennon.civ@mail.mil

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **LIGHTING, OUTSIDE**

SITE AND BLDG #: PA063-02

MECHANIC
SIGNATURE: John Daly

DATE: 23 Jan 19

LOCATION/RM #: EXTerior WO# 6915 ASSET # 7449

START TIME: 0930

FINISH TIME: 1230

| CHECK POINT | CHECKPOINT DESCRIPTION | TASK COMPLETE | | NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO. PROVIDE EXPLANATION) |
|--|--|---------------|----|---|
| | | YES | NO | |
| SPECIAL INSTRUCTIONS | | | | |
| 1 | In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to. | ✓ | | |
| 2 | Schedule and coordinate work with operating personnel. | ✓ | | |
| 3 | Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. | ✓ | | |
| TO BE PERFORMED AT EACH INSPECTION SERVICE | | | | |
| 1 | Open and tag switch. | ✓ | | |
| 2 | Inspect visual condition of wiring. Look for evidence of overheating. | ✓ | | |
| 3 | Check for proper light operation. | ✓ | | |
| 4 | Test operation of automatic switches/ time clock/ photocells if applicable. | ✓ | | |
| 5 | Inspect light pole and mounting devices for deficiencies. | ✓ | | |
| 6 | For any noted deficiency, takes pictures and open corrective maintenance ticket. | ✓ | | |

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: