

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA168 Date of Visit: 24 JAN 19

Contractor Personnel on Site:

- |          |          |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 6920MO, 6994SA, 7069SA, 7045SA
2. Lighting, Gates, Key Pad, Overhead Doors
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: John D. Day Date: 24 JAN 19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: David Daniel Date: 24 JAN 19

Signed: 

E-Mail: \_\_\_\_\_

# **PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST** **LIGHTING, OUTSIDE**

SITE AND BLDG #: PA 168-01

LOCATION/RM #: EXTerior WO# 6920 ASSET # 7458

MECHANIC SIGNATURE: [Signature] DATE: 24 JAN 19

START TIME: 0900 FINISH TIME: 1530

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO. PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Schedule and coordinate work with operating personnel.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.	✓		
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓		
3	Check for proper light operation.	✓		
4	Test operation of automatic switches/ time clock/ photocells if applicable.	✓		
5	Inspect light pole and mounting devices for deficiencies.	✓		
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**

# **PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST** **GATES**

SITE AND BLDG #: PA 168-01MECHANIC  
SIGNATURE: [Signature]DATE: 24 JAN 19LOCATION/RM #: 6920  
EXTERIOR WO# 6994ASSET # 7502  
7530, 7553START TIME: 0900FINISH TIME: 1530

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO. PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	✓		
2	Review manufacturer's instructions.	✓		
3	Schedule shutdown with operating personnel.	✓		
4	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
5	This work should be scheduled at non-peak hours.	✓		
6	Notify affected personnel before performing PM (alarmed or security entrances).	✓		
7	Post "out of service" signs and/or barricades, as appropriate.	✓		
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	✓		
2	Check all locking devices. Lubricate as required.	✓		
3	Inspect center gate support rollers and lubricate as required.	✓		
4	Clean roller track of any debris.	✓		
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	✓		
6	Check for any obstructions that retard full swing or movement of the gate.	✓		
7	Check that shrubs and trees are pruned clear of gate.	✓		
8	Check hold open devices for proper operation. Lubricate as required.	✓		
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: