

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: DE007 Date of Visit: 1/8/19

Contractor Personnel on Site:

- | | |
|----------------------|----------|
| 1. <u>John Brown</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 7081 MO, 7097 SA, 7082 MO, 7098 SA, 7099 SA
2. Motor Vehicle lights, Gates, Overhead Doors, Key Pad
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Johnny W. Brown Date: 1/8/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Carl L. Brown Date: 20190108

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

GATES

 SITE AND BLDG #: DE 007 B-2

 MECHANIC
SIGNATURE:

 DATE: 1/8/19

 LOCATION/RM #: Ext WO# 7082 ASSET # 1454

 START TIME: 0900

 FINISH TIME: 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Review manufacturer's instructions.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3	Schedule shutdown with operating personnel.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input type="checkbox"/>	<input type="checkbox"/>	
5	This work should be scheduled at non-peak hours.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Notify affected personnel before performing PM (alarmed or security entrances).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Post "out of service" signs and/or barricades, as appropriate.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Check all locking devices. Lubricate as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3	Inspect center gate support rollers and lubricate as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4	Clean roller track of any debris.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Check for any obstructions that retard full swing or movement of the gate.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Check that shrubs and trees are pruned clear of gate.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8	Check hold open devices for proper operation. Lubricate as required.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	No one knows where the operator is
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: