

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD002 Date of Visit: 1/2/19

Contractor Personnel on Site:

- |                      |          |
|----------------------|----------|
| 1. <u>John Brown</u> | 3. _____ |
| 2. _____             | 4. _____ |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)


1. 7083MO, 7100SA, 7101SA, 7102SA, 7103SA, 7104SA, 7105SA
2. Flood Pole light, Gates, Overhead Doors
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:


Print Name: Johnny W. Brown Date: 1/2/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSG VOORHES, CLAUDIA Date: 20190102

Signed: 

E-Mail: Claudia.g.voorhes.mil@mail.mil

# **PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST** **LIGHTING, OUTSIDE**

**SITE AND BLDG #:** MD002 B-1 Ext. 1.ks

**MECHANIC  
SIGNATURE:** [Signature]

**DATE:** 1/2/19

**LOCATION/RM #:** Ext. **WO#** 7083 **ASSET #** 1455

**START TIME:** 0900

**FINISH TIME:** 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS  (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
		SPECIAL INSTRUCTIONS		
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	/		
2	Schedule and coordinate work with operating personnel.	/		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.	/		
2	Inspect visual condition of wiring. Look for evidence of overheating.	/		
3	Check for proper light operation.	/		
4	Test operation of automatic switches/ time clock/ photocells if applicable.	/		
5	Inspect light pole and mounting devices for deficiencies.	/		
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	/		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**