

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY113 Date of Visit: 2/10/20

Contractor Personnel on Site:

- | | |
|-------------------------|------------|
| 1. <u>PATRICK BROWN</u> | 3. <u></u> |
| 2. <u></u> | 4. <u></u> |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 6944PFA,7282PMM,7298PMQ,7314-7315 PMS,6945PFA,
2. 7286PMM, 7299PMQ, 7316-7317 PMS
3. FILTERS, GATES, EXPANSION TANKS, BYPASS FEEDER, WATER HEATERS,STORAGE
4. TANKS, EXIT SIGNS, CIRCU PUMPS, VAVs, BLDG AUTOSYSTEM, KEYPAD,
5. AIR COMPRESSOR, OUTSIDE LIGHTING,

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 2/10/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SGT James Alsimer Date: 2/10/20

Signed: 

E-Mail:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

LIGHTING, OUTSIDE

SITE AND BLDG #: NY113-02MECHANIC
SIGNATURE: DATE: 2/10/20LOCATION/RM #: _____ WO# 7283 ASSET # 190917-590START TIME: 2:30pmFINISH TIME: 2:45pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Schedule and coordinate work with operating personnel.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect lighting contactor for pitting or arcing - report issues	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no pitting or arcing
2	Inspect visual condition of wiring. Look for evidence of overheating.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no evidence of overheating
3	Check for proper light operation.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	lights function properly
4	Test operation of automatic switches/ time clock/ photocells if applicable.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	all function properly
5	Inspect light pole and mounting devices for deficiencies.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	light pole and mountings are good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no deficiencies noted

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

GATES

SITE AND BLDG #: **NY113-02**MECHANIC
SIGNATURE: DATE: **2/10/20**LOCATION/RM #: **WO# 7283** ASSET # **190917-592**
190917-594START TIME: **2:45pm**FINISH TIME: **3pm**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
2	Notify affected personnel before performing PM (alarmed or security entrances).	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	✓		used PB blaster garage door lubricant
2	Check all locking devices. Lubricate as required.	✓		
3	Inspect center gate support rollers and lubricate as required.		✓	no rollers
4	Clean roller track of any debris.		✓	no roller track
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	✓		all are tight
6	Check for any obstructions that retard full swing or movement of the gate.	✓		no obstructions
7	Check that shrubs and trees are pruned clear of gate.	✓		shrubs and trees are clear of gate
8	Check hold open devices for proper operation. Lubricate as required.	✓		
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	✓		top guard and wires are tight

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: