

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 2/12/20-2/13/20

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>PATRICK BROWN</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 6932FQ, 6958-6960AN, 6984FAN, 7000MO, 7089-7095QT, 7234-7235SA
2. 7281PMM, 7295PMQ, 73110PMS, 6961AN, 7096-7098QT, 7296PMQ, 7312PMS, 7099-7100QT
3. FILTERS, BOILERS, OUTSIDE LIGHTING, CIRCULATING PUMPS, KITCHEN EQUIPMENT,
4. EMERGENCY WALL PACKS AND EXIT SIGNS, ISOLATION VALVES, GLYGOL FEEDER,
5. EXPANSION TANKS, WATER HEATERS, BLDG AUTOMATION SYSTEM,

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 2/13/20

Signed: _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: AMMIE Mearero Date: 2/13/20

Signed: _____

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

DOOR KEYPAD / CARD READER

 SITE AND BLDG #: NY067-01

 MECHANIC SIGNATURE:  DATE: 2/12/20

 LOCATION/RM #: _____ WO# 7311 ASSET # 190917-452

 START TIME: 2:15pm FINISH TIME: 2:45pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	If applicable, test the controls for communications to the monitoring center. Inspect key pad for sticking keys and LED lights proper operation .	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no sticking keys LEDs function properly
2	Check power supplies.Clean keys and pad with a quick dry electrical cleaner .Wipe unit down	<input checked="" type="checkbox"/>	<input type="checkbox"/>	power supply is good
3	Inspect and test the operation of device.-Observe unit in use by customer	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4	Ensure proper protection of all visible wiring and conduits	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no visible wiring or conduits
5	Verify that no compromise to devices has occurred (compromise of devices could be from building alterations, partitions, furniture or other obstacles) Any deficiencies found open a CM work order in Maximo and quote will be provided for CM repairs .Notate in note Column	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no compromise found

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: