

## CERTIFICATION OF WORK PREVENTIVE MAINTENANCE

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY065 Date of Visit: 4 Feb 19

Contractor Personnel on Site:

1. John Daley
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_

### Work Performed:

**Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)**

1. 7342MO, 7357QT
2. Gate, Various Kitchen Equipment
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

---

## CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: John Daley Date: 4 Feb 19

Signed: John Daley

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Ranier Eckman Date: 4 Feb 19

Signed: Ranier Eckman

E-Mail: ranier.g.eckman.civ@mail.mil

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST  
GATESSITE AND BLDG #: NY-045-01MECHANIC  
SIGNATURE: John Daig DATE: 4/4/19LOCATION/RM #: EXTERIOR WO# 7342 ASSET # 7562START TIME: 1000 FINISH TIME: 1500

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	✓		
2	Review manufacturer's instructions.	✓		
3	Schedule shutdown with operating personnel.	✓		
4	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
5	This work should be scheduled at non-peak hours.	✓		
6	Notify affected personnel before performing PM (alarmed or security entrances).	✓		
7	Post "out of service" signs and/or barricades, as appropriate.	✓		
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	✓		
2	Check all locking devices. Lubricate as required.	✓		
3	Inspect center gate support rollers and lubricate as required.	✓		
4	Clean roller track of any debris.	✓		
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	✓		
6	Check for any obstructions that retard full swing or movement of the gate.	✓		
7	Check that shrubs and trees are pruned clear of gate.	✓		
8	Check hold open devices for proper operation. Lubricate as required.	✓		
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: