

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY113 Date of Visit: 3/16/20

Contractor Personnel on Site:

- |                         |            |
|-------------------------|------------|
| 1. <u>PATRICK BROWN</u> | 3. <u></u> |
| 2. <u></u>              | 4. <u></u> |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S7353PFQ, 7655 PMM, 7660PMQ, 7678PMS, 7354PFQ, 7656PMM, 7679PMS
2. FILTERS, GATES, AIR HANDLERS, ERU'S, CONDENSING UNITS, AC SPLIT
3. UNIT, CIRCULATING PUMP, VFD, MAKE-UP AIR UNIT, LIGHTING
4.
5.

**CERTIFICATION OF WORK**

To be signed by the Contractor:


Print Name: Patrick Brown Date: 3/16/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: MARYLD Edmunds Date: 3/16/20

Signed: 

E-Mail:

## PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

### GATES

SITE AND BLDG #: **NY113-01**MECHANIC  
SIGNATURE: DATE: **3/16/20**

LOCATION/RM #:

WO# **7655**ASSET # **190917-544**START TIME: **1pm**FINISH TIME: **1:30pm**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2	Notify affected personnel before performing PM (alarmed or security entrances).	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	used PB blaster garage door lubricant
2	Check all locking devices. Lubricate as required.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
3	Inspect center gate support rollers and lubricate as required.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
4	Clean roller track of any debris.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no debris
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	all are tight
6	Check for any obstructions that retard full swing or movement of the gate.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no obstructions
7	Check that shrubs and trees are pruned clear of gate.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	shrubs and trees are clear of gate
8	Check hold open devices for proper operation. Lubricate as required.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	top guard and wires are tight

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**