

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: \_\_\_\_\_ Date of Visit: 3/1/19

Contractor Personnel on Site:

1. _____	3. _____
2. _____	4. _____

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Johnny W. Brown Date: 3/1/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: 

E-Mail: \_\_\_\_\_

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**FAN COIL UNIT/ DUCTLESS MINI SPLIT**

SITE AND BLDG #: **MD002-02**MECHANIC  
SIGNATURE: DATE: **3/1/19**

LOCATION/RM #:

**WO# 7806****ASSET # 1841**START TIME: **0900**FINISH TIME: **1630**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	/		
2	Schedule shutdown with operating personnel, as needed.	/		
3	As needed, de-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. Follow lock out/tag out procedures at all times.	/		
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Check fan blades for dust buildup and clean if necessary.	/		
2	When applicable, check fan blades and moving parts for cracks and excessive wear.	/		
3	Tighten all electrical connectors to proper torque as needed.	/		
4	Check that the fan runs properly in all speeds as applicable.	/		
5	Check dampers and rotating auto diffusers for dirt accumulations, clean as necessary. Check felt, repair or replace as necessary.	/		no one knows how this is controlled. can't find the remote for the unit so we can't really operate this system.
6	Check damper actuators and linkage for proper operation as applicable. Adjust linkage on dampers if out of alignment.	/		
7	Lubricate mechanical connections of dampers sparingly as applicable.	/		
8	Check the valve(s) for signs of leakage and proper operation. If leak is detected, submit a UE.	/		
9	Clean coils by brushing, blowing, vacuuming, or pressure washing.	/		
10	Check coils for leaking, tightness of fittings.	/		
11	Use fin comb to straighten coil fins as needed.	/		
12	Check belts for wear and cracks, adjust tension or alignment as applicable. Replace belts when necessary.	/		
13	Check rigid couplings for alignment on direct drives, and for tightness of assembly	/		
14	Vacuum interior of unit.	/		

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
15	Check filter door for proper gasketing and air leaks. Correct as necessary.	/		
16	Change the filter as needed with the correct size and type filter.	/		
17	Insure that drain(s) are clear and running.	/		
18	Clean up work area.	/		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**