

## CERTIFICATION OF WORK PREVENTIVE MAINTENANCE

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: \_\_\_\_\_ Date of Visit: \_\_\_\_\_

Contractor Personnel on Site:

1. _____	3. _____
2. _____	4. _____

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

---

## CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: Yordan Johnson

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: C. Strand

E-Mail: \_\_\_\_\_

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**LIGHTING, OUTSIDE**

SITE AND BLDG #: **NY010-01**MECHANIC  
SIGNATURE: *Yordan Johnson*

DATE: 3/21/2019

LOCATION/RM #: **WO# 7572 ASSET # 7431/7453** **8021 7366/7372/7382** START TIME: 8:00 AM FINISH TIME: 4:30 PM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Schedule and coordinate work with operating personnel.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Open and tag switch.	✓		
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓		
3	Check for proper light operation.	✓		One light in lower parking lot is out
4	Test operation of automatic switches/ time clock/ photocells if applicable.	✓		
5	Inspect light pole and mounting devices for deficiencies.	✓		
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**



**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**DDC CONTROLLER**

SITE AND BLDG #: **NY010-01**MECHANIC  
SIGNATURE:

DATE: 3/21/2019

LOCATION/RM #: **WO# 8021** ASSET # **5264**

START TIME: 8:00 AM

FINISH TIME: 4:30 PM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Read and understand the manufacturer's instructions before making any adjustments or calibrations.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Obtain username and password for login. If not available, contact appropriate company manager to obtain access.		✓	No computer system for controls to login
2	Login into system, check for any alarms currently on system. Make necessary repairs to correct alarms back to normal state.		✓	No computer system for controls to login
3	Check physical condition of the device. Shut off power to the unit. Vacuum any remaining dust. Turn power back on to the unit.	✓		
4	Check electrical power connections including incoming line voltage.	✓		
5	Check all fuses for evidence of heating or weakening.	✓		
6	Check inputs and outputs on DDC/PLC check input and output wiring connections for tightness very carefully.	✓		
7	If applicable, check relays for burnt contact points.	✓		
8	Check all point labels are correct and up to date, if applicable.	✓		
9	Check all plug connections in the panel to ensure the plugs are fully seated.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

**Additional Notes:**