

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: _____ Date: _____

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: 

E-Mail: _____



PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

DDC CONTROLLER

SITE AND BLDG #: **PA118-02**MECHANIC
SIGNATURE:

DATE: 3/18/2019

LOCATION/RM #: WO# **8036** ASSET # **5341**

START TIME: 8:00 AM

FINISH TIME: 4:30 PM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer’s recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Read and understand the manufacturer's instructions before making any adjustments or calibrations.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Obtain username and password for login. If not available, contact appropriate company manager to obtain access.	✓		
2	Login into system, check for any alarms currently on system. Make necessary repairs to correct alarms back to normal state.	✓		
3	Check physical condition of the device. Shut off power to the unit. Vacuum any remaining dust. Turn power back on to the unit.	✓		
4	Check electrical power connections including incoming line voltage.	✓		
5	Check all fuses for evidence of heating or weakening.	✓		
6	Check inputs and outputs on DDC/PLC check input and output wiring connections for tightness very carefully.	✓		
7	If applicable, check relays for burnt contact points.	✓		
8	Check all point labels are correct and up to date, if applicable.	✓		
9	Check all plug connections in the panel to ensure the plugs are fully seated.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes: