

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: _____ Date: _____

Signed:  _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed:  _____

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

AIR HANDLER

SITE AND BLDG #: **NY010**MECHANIC
SIGNATURE: DATE: **5/17/19**

LOCATION/RM #:

WO# **8803**ASSET # **3069-3072**

START TIME:

FINISH TIME:

3205/3206

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	X		
2	Remove power at Drive or at Breaker Panel. Verify with tester or meter that power has been removed. Install lock out tag out if servicing alone or in confined space for safety precautions.	X		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check fan blades and moving parts for cracks and excessive wear.	X		
2	Check running motor amperatures on all three phases (record in note column) notate L1, L2, and L3 amp draws.	X		L1 _____ L2 _____ L3 _____
3	Tighten all electrical connectors/lugs to proper torque.	X		
4	If unit is a multi-zone air handler, then check each individual zone damper and associated controls.	X		
5	Check bearing collar set screws on fan shaft to make sure they are tight.	X		
6	Check filters for dirt accumulations, replace as necessary. Check belt, repair or replace as necessary.	X		
7	Check damper actuators and linkage for proper operation. Adjust linkage on dampers if out of alignment.	X		
8	Lubricate mechanical bearings and connections sparingly.	X		
9	Clean coils by brushing, blowing, vacuuming, or pressure washing.	X		
10	Check coils for leaking, tightness of fittings.	X		
11	Use fin comb to straighten coil fins.	X		
12	If applicable, clean strainer (annually).	X		
13	Flush and clean condensate pans and drains, remove all rust prepare metal and paint. Hose down coils and drain pans and wash with an appropriate EPA approved solution approved solution. Treat condensate pans with an EPA approved biocide.	X		

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
14	Check belts for wear and cracks, adjust tension or alignment. Replace belts when necessary. Multi-belt drives shall only be replaced with matched sets.	X		
15	Check rigid couplings for alignment on direct drives, and for tightness of assembly. Check flexible couplings for alignment and wear.	X		
16	Check and test freestat for proper operation	X		
17	Vacuum interior of unit.	X		
18	Check filter doors and access doors for proper gasketing and air leaks. Correct as necessary.	✓		
19	Lubricate fan shaft bearings while unit is running. Add grease slowly until slight bleeding is noted from the seals. Do not over lubricate. Remove old or excess lubricant.	X		
20	Clean up work area.	X		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: HVAC Technician

Additional Notes:

① DAMPER ARE CLOSED FOR S/A.

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

ENERGY RECOVERY VENTILATOR

 MECHANIC
SIGNATURE:

DATE:

SITE AND BLDG #: **NY010**LOCATION/RM #: WO# **8803** ASSET # **3355/3356**

START TIME:

FINISH TIME:

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	Y		
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	Y		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check all moving components for proper lubrication. Apply lubrication where required.	X		
2	Check dampers to ensure they open and close properly.		X	DAMPERS ARE CLOSED
3	Check all fan belts for wear, tension, alignment, and dirt accumulation.	X		
4	Check fan wheels and fasteners for oil and dust accumulation and clean as necessary.	X		
5	Check, clean, and/or replace both internal and external filters as necessary.		X	NO FILTERS OR FILTER RACK.

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: HVAC Technician

Additional Notes:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
OUTDOOR PACKAGED UNIT/ROOF TOP UNIT (RTU)

MECHANIC
SIGNATURE: 

DATE: 5/17/19

SITE AND BLDG #: NY010

LOCATION/RM #: _____ WO# 8803 ASSET # 3375

START TIME: _____

FINISH TIME: _____

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	<input checked="" type="checkbox"/>		
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work	<input checked="" type="checkbox"/>		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Thoroughly inspect and clean interior and exterior of machine with wet/ dry vacuum, (remove panels).	<input checked="" type="checkbox"/>		
2	Clean drain pan and note excessive corrosion. Treat rusted areas with rust inhibitor. Ensure that the rust inhibitor chemical does not add volatile organic compounds or contaminants to the drain pan. If possible, rinse well after application or choose a less hazardous material. Consult the chemicals Safety Data Sheet (SDS) for this information	<input checked="" type="checkbox"/>		
3	Check for refrigeration leaks on all lines, valves, fittings, coils, etc., using a halogen leak detector or similar testing device. If leaks are not able to be stopped or corrected, report leak status to supervisor.	<input checked="" type="checkbox"/>		
4	Check condition of cooling and reheat coils. Use fin comb if need to straighten fins.	<input checked="" type="checkbox"/>		
5	Clean coils. Use detergent solution and warm water if coil is heavily soiled.	<input checked="" type="checkbox"/>		
7	Clean and lubricate motor and squirrel cage fan(s). Check alignment of motor and fan. Check bearings for excessive wear.	<input checked="" type="checkbox"/>		
8	Check belt tension and condition. Adjust or replace as required.	<input checked="" type="checkbox"/>		
9	Replace pre-filters if needed.	<input checked="" type="checkbox"/>		
10	Replace final filter if needed.	<input checked="" type="checkbox"/>		

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS <small>(IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)</small>
		YES	NO	
11	If applicable confirm the following: i. Humidistat activates humidifier. ii. Reheat coils activate properly. iii. Discharge air temperature is set properly.	X		
12	Check and adjust vibration eliminator mountings if equipped. Repair or replace if required	X		
13	If applicable, clean and test condensate pump and alarm.	X		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: HVAC Technician

Additional Notes:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST DEHUMIDIFIER

SITE AND BLDG #: **NY010**MECHANIC
SIGNATURE: DATE: **5/17/19**LOCATION/RM #: WO# **8803** ASSET # **5029**START TIME: **0700**FINISH TIME: **1400**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.		X	LOCKED
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.		X	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check water inlet and outlet for any leaks, repair as needed.		X	
2	Clean and/or replace filter as needed.		X	
3	If applicable, check hours per usage, replace tanks's as needed.		X	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

No Access was provided to the vault, could not access Dehumidifier