

CERTIFICATION OF WORK PREVENTIVE MAINTENANCE

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: 7/10/19

Contractor Personnel on Site:

1. _____	3. _____
2. _____	4. _____

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Johnny W Brown Date: 7/10/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC Phillip Cannon Date: 7/10/19

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
FENCES

SITE AND BLDG #: **MD002-01**

LOCATION/RM #:	WO# 9044	ASSET # 1111 1112 1113
-----------------------	-----------------	-------------------------------------

**MECHANIC
SIGNATURE:**


DATE:**7/10/19****START TIME:** 0900**FINISH TIME:** 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	/	/	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check posts and corner posts, support guys, and horizontal bars between each support post.	/	/	
2	Check wire and anchor point; re-stretch and re-anchor if necessary.	/	/	
3	Inspect fence anchors along the bottom of the fence and at the point where the fence is connected to the post.	/	/	
4	Treat with galvanized protectant where rust has developed.	/	/	
5	Inspect the bottom of the fence to ensure that there is not a gap larger than 2 inches under the fence. Stone or fill as necessary to bring the fence up to standard.	/	/	
6	Check the top guard and ensure that it is properly fastened (angled out) and the wires are tight. Tighten as required.	/	/	
7	Inspect all wire ties and replace as necessary constructed of the same material as the fencing fabric (minimum 9-gauge or heavier zinc coated)	/	/	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: