

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY039 Date of Visit: 8/13/20

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>Patrick Brown</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 9120-9145AN, 9174-9175MO, 9270-9272SA, 9277PMA, 9291PMM
2. 9310PMS, 9373SA, 9948SA
3. PLUMBING FIXTURES, LIGHTING, GATES, OVERHEAD DOORS,
4. ISOLATION VALVES, DRINKING FOUNTAINS
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Patrick Brown Date: 8/13/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: RON Vogt AFOS Date: 8/13/20

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

GATES

MECHANIC

SIGNATURE: 

DATE: 8/13/20

START TIME: 9:15am

FINISH TIME: 10am

SITE AND BLDG #: NY039-01

 LOCATION/RM #: WO# 9175 ASSET # 9935
 9291 190917-269

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2	Review manufacturer's instructions.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
3	Schedule shutdown with operating personnel.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
4	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
5	This work should be scheduled at non-peak hours.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
6	Notify affected personnel before performing PM (alarmed or security entrances).	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
7	Post "out of service" signs and/or barricades, as appropriate.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	used PB Blaster garage door lubricant
2	Check all locking devices. Lubricate as required.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
3	Inspect center gate support rollers and lubricate as required.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	used white lithium grease
4	Clean roller track of any debris.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	all are tight
6	Check for any obstructions that retard full swing or movement of the gate.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no obstructions
7	Check that shrubs and trees are pruned clear of gate.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	shrubs and trees are clear of gate
8	Check hold open devices for proper operation. Lubricate as required.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	top guard and wires are tight

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: