

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY051 Date of Visit: 8/11/20

Contractor Personnel on Site:

- |                         |          |
|-------------------------|----------|
| 1. <u>Patrick Brown</u> | 3. _____ |
| 2. _____                | 4. _____ |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO's 9342FQ, 9364-9365 MO, 9393-9396QT, 9590-9591SA, 9657PMA,
2. 9687PMQ, 9700PMQ, 9713-9714PMS, 9592PMSA
3. FILTER, LIGHTING, GATES PUMPS, EMERGENCY LIGHTING, VAV, AIR DRYER,
4. EXPANSION TANKS,, CHEMICAL BYPASS FEEDER, ISOLATION VALVES
5. DDC, AUTO ACCESS

**CERTIFICATION OF WORK**

To be signed by the Contractor:


Print Name: Patrick Brown Date: 8/11/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC ERIC ABBOTT Date: 8/11/20

Signed: 

E-Mail: \_\_\_\_\_

## PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

### LIGHTING, OUTSIDE

SITE AND BLDG #: NY051-01

MECHANIC  
SIGNATURE: 

DATE: 8/11/20

LOCATION/RM #: EQUIP PRK WO# 9364 ASSET # 10066  
9687 190917-294

START TIME: 8:45am

FINISH TIME: 9:15am

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2	Schedule and coordinate work with operating personnel.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2	Inspect visual condition of wiring. Look for evidence of overheating.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	wiring is good
3	Check for proper light operation.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	lights function properly
4	Test operation of automatic switches/ time clock/ photocells if applicable.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	all function properly
5	Inspect light pole and mounting devices for deficiencies.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	light poles and mounting are good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no deficiencies noted

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**

