

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

EXHAUST FANS

SITE AND BLDG #: WV005-01

MECHANIC SIGNATURE:

Andy Bird

DATE: 6-21-19

LOCATION/RM #:

START TIME: 9AM

FINISH TIME:

Site Location	WO #	Asset #	PM #	Manufacturer	Model Number	Serial #	Asset Description	Asset Location
WV005-01	9119	3535		N/A	N/A	N/A	J-1502000-07 1-pc Exhaust Fan	Supply Area Roof

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Schedule shutdown with operating personnel, as needed.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Clean unit, especially fan blades.		✓	
2	Inspect pulleys, belts, couplings, etc.; adjust tension and tighten mountings as necessary. Change badly worn belts. Multiple belts should be replaced with matched sets.		✓	
3	Perform required lubrication and remove old or excess lubricant.		✓	
4	Clean motor with vacuum or low pressure dry air (less than 40 psi). Check for obstructions in motor cooling and air flow.		✓	
5	Check structural members, vibration eliminators, and flexible connections. Check fan housing to ensure there is no damage and the housing is tight.		✓	
6	Start unit and check for vibration and noise.		✓	

7	Remove all trash and debris.	✓		
---	------------------------------	---	--	--

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency. To be performed by: General Maintenance Worker **Additional Notes:**



Failed motor - Cycled
fan, confirmed power
to motor.
- Recommend new
unit.
CM Needed