

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
LIGHTING, OUTSIDE

SITE AND BLDG #: WV005-02

**MECHANIC
SIGNATURE:**

Debby Bird **DATE:** 6-23-19

LOCATION/RM #:

START TIME: 9:30AM

FINISH TIME: 10PM

Site Location	WO #	Asset #	PM #	Manufacturer	Model Number	Serial #	Asset Description	Asset Location
WV005-02	9223	7444					J-1502000-45 3-pc Double Light, Pole Mounted Aluminum	
WV005-02	9223	7474					J-1502000-45 9-pc Flood Light, Pole Mounted Aluminum	

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Schedule and coordinate work with operating personnel.	✓		
3	Follow lock out/tag out procedures always. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.		✓	<i>n/a</i>
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓		
3	Check for proper light operation.	✓		
4	Test operation of automatic switches/ time clock/ photocells if applicable.		✓	<i>n/a</i>
5	Inspect light pole and mounting devices for deficiencies.	✓		

6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓		
---	--	---	--	--

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency. To be performed by: General Maintenance Worker **Additional Notes:**

- Sgt. Mullens meet me after normal hrs to open gate.

Asset - 7474 CM Needed

4 lights need trees trimmed around them.

- Light nearest main entrance has come apart and is on 24/7.

