

Date: 6-17-24

Region: 4C

FAC ID: WV007

CSS No.: 98180

Maximo WO No.: 15849

Asset #:

Priority: 3



**Original Work Request:**

The 2 split units for the server rooms are not cooling, these pieces were never put on PM inventory and Castro has quoted these already, but together they are over credit care limit.

**Description of Repairs Needed:**

Investment is to clean the condenser coils, filters, leak test and charge VRF condensing unit (M# YN024FMF; S# 22022016005121) located in the front Computer Rm (if addl refrigerant is needed to complete the repair, the additional cost will be added to the final invoice). Received separate quotes, but labor is NTE and will only be billed for actual time on site.

Labor:	Labor Hrs	Labor Rate	Total
Tech (2) (NTE)	18	\$ 132.00	\$ 2,376.00
			\$ -

Material List:	Quantity	Cost	Total
R-410A Refrigerant	8	\$ 29.24	\$ 233.92
Trip Charge	20	\$ 1.75	\$ 35.00
Miscellaneous parts (shop supplies, refrigeration	1	\$ 126.00	\$ 126.00
evacuation pump)			\$ -
			\$ -
			\$ -
			\$ -

Equipment List:	Quantity	Cost	Total
			\$ -
			\$ -
			\$ -

**PM WO History:**

--

**Estimate Summary:**

Labor	Material	Equipment
\$2,376.00	\$394.92	\$0.00

Sub Total	G&A 12%	Fee 6%	Total Estimate
\$2,770.92	\$332.51	\$166.26	\$3,269.69