

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

THERMOSTATS

SITE AND BLDG #: WV010-01

LOCATION/RM #: THRU OUT

MECHANIC

SIGNATURE:

Geo. E. G.

DATE: 02 APR 19

START TIME: 9:00 A

FINISH TIME: 1:00 P

Site Location	WO #	Asset #	PM #	Manufacturer	Model Number	Serial #	Asset Description	Asset Location
WV010-01	8227	5360					J-1502000-17 16-pc Thermostat Digital Throughout	
WV010-01	8227	5434					J-1502000-17 1-pc Thermostat Analog	
WV010-01	8227	5553					J-1502000-17 1-pc Thermostat Analog	
WV010-02	8319	6269					J-1502000-17 2-pc Thermostat Analog Rm 101, 110	
WV010-02	8319	6271					J-1502000-17 2-pc Thermostat Analog Rm 104, 110	

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)	
		YES	NO	SPECIAL INSTRUCTIONS	
TO BE PERFORMED AT EACH INSPECTION SERVICE					
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	✓			
2	Always follow lock out/tag out procedures. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓			
TO BE PERFORMED AT EACH INSPECTION SERVICE					
1	If EMS (Energy Management System) If it is EMS controlled 1- We log into computer with user name and password for EMS or DDC obtained from site personnel. 2- Validate set point and actual temp at computer	✓			
2	Review all zone set points at the server IF Applicable		✓	<i>NO ACCESS TO SERVER</i>	
3	Inspect thermostat installation; ensure mounting is correct, fastened secure and that the thermostat is not blocked by equipment generating heat or furniture blocking air circulation.	✓			
4	Remove thermostat cover and lightly blow away any accumulated dust with canned low-pressure air.	✓			
5	If applicable, replace battery as needed.		✓	<i>N/A NO BATTERIES</i>	
6	Use our own Temperature meter to validate the computer is correct. If it is not EMS or DDC controlled take our temperature meter and check against actual thermostat and record temperature	✓			

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes:



THERMOSTAT IN RM 127 VAV-14
BROKEN NEEDS CM

THERMOSTAT IN RM 124 VAV16
BROKEN NEEDS CM