

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST THERMOSTATS

SITE AND BLDG #: WV029-01

MECHANIC
SIGNATURE: Geo. E. J.

DATE: 09 APR 19

LOCATION/RM #: THRU OUT

START TIME: 8:45A

FINISH TIME: 1:00 P

Site Location	WO #	Asset #	PM #	Manufacturer	Model Number	Serial #	Asset Description	Asset Location
WV029-01	8228	5361					J-1502000-17 19-pc ThAn204,208,209,210,211,212,213,214,203,215,216,218,233,231,229,228,227,116,101	
WV029-01	8228	6075					J-1502000-17 1-pc Thermostat Digital	
WV029-01	8228	6122					J-1502000-17 1-pc Thermostat Digital	
WV029-01	8228	6308					J-1502000-17 30-pc Thermostat Analog Rm 224, 9, 117,115, 6, 110,108, 3, 101,104, 7, 103,102, 5	
WV029-01	8228	6321					J-1502000-17 3-pc Thermostat Analog Rm 205, 220	
WV029-01	8228	6327					J-1502000-17 3-pc Thermostat Digital Rm 217, 201, 105	
WV029-02	8306	6086					J-1502000-17 1-pc Thermostat Digital	
WV029-02	8306	6360					J-1502000-17 6-pc Thermostat Analog Rm 10, 303, 304	

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	✓		
2	Always follow lock out/tag out procedures. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	If EMS (Energy Management System) If it is EMS controlled 1- We log into computer with user name and password for EMS or DDC obtained from site personnel.	✓		

	2- Validate set point and actual temp at computer	✓		
2	Review all zone set points at the server IF Applicable		✓	N/A TO SERVER
3	Inspect thermostat installation; ensure mounting is correct, fastened secure and that the thermostat is not blocked by equipment generating heat or furniture blocking air circulation.	✓		
4	Remove thermostat cover and lightly blow away any accumulated dust with canned low-pressure air.	✓		
5	If applicable, replace battery as needed.		✓	NO BATTERIES IN T'STATS
6	Use our own Temperature meter to validate the computer is correct. If it is not EMS or DDC controlled take our temperature meter and check against actual thermostat and record temperature	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes:

* CLEANED ALL T'STAT LOCK BOXES ALSO *

