











PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
OUTDOOR PACKAGED UNIT/ROOF TOP UNIT (RTU)

| SITE AND BLDG #: <u>WV046-01</u> | | MECHANIC SIGNATURE: <u>James R Groft Jr</u> | | DATE: <u>04/23/2025</u> |
|--|---|--|-------------------------------------|---|
| LOCATION/RM #: <u>WO#18182</u> ASSET # <u>4716</u> | | START TIME: | | FINISH TIME: |
| CHECK POINT | CHECKPOINT DESCRIPTION | TASK COMPLETE | | NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION) |
| | | YES | NO | |
| SPECIAL INSTRUCTIONS | | | | |
| 1 | Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work | <input checked="" type="checkbox"/> | |    |
| TO BE PERFORMED AT EACH INSPECTION SERVICE | | | | |
| 1 | Thoroughly inspect and clean interior and exterior of machine with wet/ dry vacuum, (remove panels). | <input checked="" type="checkbox"/> | |    |
| 2 | Clean drain pan and note excessive corrosion. Place tablet in condensate pan | <input checked="" type="checkbox"/> | | EXCESSIVE CORROSION AS SEEN IN PHOTO UNIT 1 OVER OFFICE AREA.    |
| 3 | Check for refrigeration leaks on all lines, valves, fittings, coils, etc., using a halogen leak detector or similar testing device. If leaks are not able to be stopped or corrected, report leak status to supervisor. | <input checked="" type="checkbox"/> | |     |
| 4 | Check condition of cooling and reheat coils. Use fin comb if need to straighten fins. | <input checked="" type="checkbox"/> | |     |
| 5 | Clean coils as needed. Use detergent solution and warm water if coil is heavily soiled. | <input checked="" type="checkbox"/> | |     |
| 7 | Clean and lubricate motor and squirrel cage fan(s). Check alignment of motor and fan. Check bearings for excessive wear. | <input checked="" type="checkbox"/> | |     |
| 8 | Check belt tension and condition. Adjust or replace as required. | <input checked="" type="checkbox"/> | | |
| 9 | Replace pre-filters Quarterly, Final Filters Annually | <input checked="" type="checkbox"/> | | PRE FILTERS ARE WASHABLE |
| 11 | If applicable confirm the following: i. Humidistat activates humidifier. ii. Reheat coils activate properly. iii. Discharge air temp is set properly. | | <input checked="" type="checkbox"/> | N/A |
| 12 | Check and adjust vibration eliminator mountings if equipped. | <input checked="" type="checkbox"/> | | |
| 13 | If applicable, clean and test condensate pump and alarm. | | <input checked="" type="checkbox"/> | N/A |

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes: