

CMI Management
VA-011
1821 Industry St.
Culpeper VA 22701
(202) 437-5119

Recorded By: **Marshall Kohne**
(301) 721-2663
mkohne@bondwater.com

Culpeper Minutemen Mem USARC - HVAC Equipment

Test	Evap Condenser			
Conductivity (as mmhos)	932 900 - 1350			
pH	8.3 7 - 9			
Chlorides	30 80 - 180			
Hardness, total (ppm as CaCO ₃)	350 750 max			
Alkalinity, total (ppm as CaCO ₃)	80 400 max			
Molybdate (ppm as Mo)	1.2 0.8 - 1.2			

Evaporative Condenser

Online 

All readings were found within desired ranges except for chlorides being low due to cold weather and system inactivity, nothing to be concerned with. Inspected overall operating condition of water treatment equipment and determined everything is working properly. Filled necessary feed tanks and ensured all chemical pumps are primed.

Closed Loop

Online 

Mechanical contractor on site installing new boiler. I will return on 11/29 and will chemically treat the new system as needed.