

Tidewater, INC
DE-007
1001 Ogletown Rd.
Newark DE 19711
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmill@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3500 3500 max	2900 3500 max		
pH	10.0 8 - 10.5	9.8 8 - 10.5		
Molybdate (ppm as Mo)	200 50 min	200 50 min		

Opening Comment

Performed monthly scheduled service visit.

Service performed by Technician: Abe Patz

Hot Water LoopOnline 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system.

Chill Water LoopOffline 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system. Chill Loop is Offline