

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST DDC CONTROLLER

SITE AND BLDG #: WY 024-208

LOCATION/RM #: 108 WO# 2255 ASSET # 5635

MECHANIC SIGNATURE: [Signature]

DATE: 2/5/20

START TIME: _____

FINISH TIME: _____

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		SPECIAL INSTRUCTIONS	NOTES/ACTIONS
		YES	NO		
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
2	Read and understand the manufacturer's instructions before making any adjustments or calibrations.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
JO PERFORMED WITH INSTRUCTION SERVICE					
1	Obtain username and password for login. If not available, contact appropriate company manager to obtain access.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		Clear Panel Housing
2	Login into system, check for any alarms currently on system. Make necessary repairs to correct alarms back to normal state.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
3	Check physical condition of the device. Shut off power to the unit. Vacuum any remaining dust. Turn power back on to the unit.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		yes
4	Check electrical power connections including incoming line voltage.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		yes
5	Check all fuses for evidence of heating or weakening.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
6	Check inputs and outputs on DDC/PLC check input and output wiring connections for tightness very carefully.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
7	If applicable, check relays for burnt contact points.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
8	Check all point labels are correct and up to date, if applicable.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
9	Check all plug connections in the panel to ensure the plugs are fully seated.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.
To be performed by: HVAC Technician
Additional Notes: