

August checklist 2021

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
DDC CONTROLLER

ny024-208

SITE AND BLDG #: 300 14283 9636
 LOCATION/RM #: 314 WO# 14284 ASSET # 9637

MECHANIC Ramon V
 SIGNATURE:

DATE: 8-3-2021

START TIME: FINISH TIME:

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Read and understand the manufacturer's instructions before making any adjustments or calibrations.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Obtain username and password for login. If not available, contact appropriate company manager to obtain access.	✓		
2	Login into system, check for any alarms currently on system. Make necessary repairs to correct alarms back to normal state.	✓		
3	Check physical condition of the device. Shut off power to the unit. Vacuum any remaining dust. Turn power back on to the unit.	✓		clean
4	Check electrical power connections including incoming line voltage.	✓		
5	Check all fuses for evidence of heating or weakening.	✓		
6	Check inputs and outputs on DDC/PLC check input and output wiring connections for tightness very carefully.	✓		
7	If applicable, check relays for burnt contact points.	✓		
8	Check all point labels are correct and up to date, if applicable.	✓		
9	Check all plug connections in the panel to ensure the plugs are fully seated.	✓		yes

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes: