

Additional Funding Request

PA118	CSS# 16900 WO# 7115 Asset# NA
Description of Repairs	<p>Labor and materials to repair roof.</p> <p>STEP 1: CLEAN AREA AND USE HENRY 104Q PRIMER OR EQUIVALENT THAT'S AVAILABLE TO INSURE GOOD BONDING.</p> <p>STEP 2: APPLY HENRY PRO GRADE 988 ALLOW TO DRY FOR 1-2 HOURS. RAIN READY IN 15 MIN.</p> <p>STEP 3: APPLY HENRY REINFORCED FIBERGLASS FABRIC TO INSURE DURABILITY.</p> <p>STEP 4: APPLY HENRY 988.</p> <p>STEP 5: REPEAT STEP 4</p>
Diagnosis: Initial Work Order	Repair roof leak that is located over the new classroom/office area that is being erected in the warehouse. The roof is a standing seam metal roof. Recommended vendor is RPH Construction. Urgent request.
Diagnostic Costs	\$ 0
Additional Labor Cost to Perform Repairs	<p>\$ 680</p> <p>Labor (1) Technician \$85/Hr x 8</p>
Additional Material Cost to Perform Repairs	<p>\$ 365</p> <p>See material data sheets attached.</p>
Total Cost of Repair	\$ 1,045.40









