

Additional Funding Request

DE002	CSS# 29492 WO# 13892 Asset# NA							
Description of Repairs	S&S found there is a 1½ copper line leaking from a sweat joint in the main hallway. S&S will need to shut the water off feeding the leaking pipe and drain down the water that's in the pipe. S&S will cut out the section with the leaking joint down about 6 feet where the pipe goes through block wall. This is to eliminate several sweat joints as well as pipe that's been rubbing against the block. S&S will replace the cut out section with new pipe and couplings and add hangers to secure pipe from moving and damaging and more joints. S&S will turn water supply back on and bleed the system of air. Check all new work for leaks. S&S will insulate new pipe work and replace damaged ceiling tiles.							
Diagnosis: Initial Work Order	There is a pipe above the ceiling in the main hallway that is leaking. This is a new leak and by the look of the ceiling tiles, it's leaking pretty steadily. It appears to be an HVAC pipe of some sort. Please see enclosed pictures for room numbers and approximate locations. POC							
Diagnostic Fee	\$ 700 Labor \$100/hr x 7							
Additional Labor Cost to Perform Repairs	\$ 1000 Labor \$100/hr x 10							
Additional Material Cost to Perform Repairs	\$ 299.44 <table border="1"><tr><td>Parts</td><td>1</td><td>299.44</td><td>299.44</td></tr></table>				Parts	1	299.44	299.44
Parts	1	299.44	299.44					
Total Cost of Repair	\$ 1999.44							

**S&S MECHANICAL****S&S Mechanical**
4831 South Crain Highway
Upper Marlboro, MD 20772Tel. 1 - (301) 574-1555
Fax. 1 - (301) 574-1558
www.sandsmidatlantic.com**CUSTOMER QUOTATION NO. 553**Tidewater, Inc.
Tidewater, Inc
6625 Selnick Dr.
Suite A
Elkridge MD 21075**Quote Name:** 13892
Quote No: 553
Site: DE002 Savannah Road
Site Contact:
Salesperson: Lindsay Ruby
Created Date: 03/24/2021
Valid For: 30 Day(s)**WO#: 13892****CSS Ticket Number: 29492****Problem:** There is a pipe above the ceiling in the hallway that is leaking.

S&S found there is a 1½ copper line leaking from a sweat joint in the main hallway.

S&S will need to shut the water off feeding the leaking pipe and drain down the water that's in the pipe

S&S will cut out the section with the leaking joint down about 6 feet where the pipe goes through block wall. This is to eliminate several sweat joints as well as pipe that's been rubbing against the block .

S&S will replace the cut out section with new pipe and couplings and add hangers to secure pipe from moving and damaging and more joints.

S&S will turn water supply back on and bleed the system of air. Check all new work for leaks.

S&S will insulate new pipe work and replace damaged ceiling tiles.

Service

Item	Quantity	Unit Price	Total
1-1/2 X 10 L HARD COP TUBE	1.00	\$116.89	\$116.89
1-5/8 ID X 1/2 S/SEAL PIPE INSUL	1.00	\$16.61	\$16.61
LF 1-1/2 PXP SR 90 ELL	1.00	\$36.83	\$36.83
LF 1-1/2 PXP COUP W/ ST	1.00	\$38.57	\$38.57
LF 1-1/2 PXP COUP L/ ST	1.00	\$26.18	\$26.18
2 EPOX PLTD ADJ STD CLEVIS HGR	1.00	\$6.01	\$6.01
3/8 BLK JR UNIV BEAM CLMP	1.00	\$5.38	\$5.38
3/8X6 Z/PLT ATR	1.00	\$2.98	\$2.98
Shipping	1.00	\$50.00	\$50.00
Diagnosis Fee	1	\$700.00	\$700.00
Plumbing Labor Rate	10	\$100.00	\$1,000.00
Sub-Total ex Tax			\$1,999.44
Tax			\$0.00
Total inc Tax			\$1,999.44



S&S MECHANICAL

S&S Mechanical
4831 South Crain Highway
Upper Marlboro, MD 20772

Tel. 1 - (301) 574-1555
Fax. 1 - (301) 574-1558
www.sandsmidatlantic.com

CUSTOMER QUOTATION NO. 553

Labor	\$1,700.00
Materials	\$299.44
Sub-Total ex Tax	\$1,999.44
Tax	\$0.00
Total inc Tax	\$1,999.44



FERGUSON ENTERPRISES #2020
4501 HOLLINS FERRY ROAD
SUITE 120
HALETHORPE, MD 21227-4618
Phone: 443-543-1300
Fax: 410-242-4893

Deliver To:
From: Mike Weissmueller
Comments:

10:10:25 MAR 24 2021

Page 1 of 1

FERGUSON ENTERPRISES #1300

Price Quotation

Phone: 443-543-1300

Fax: 410-242-4893

Bid No: B204942
Bid Date: 03/24/21
Quoted By: MJW

Cust Phone: 301-574-1555
Terms: NET 10TH PROX

Customer: S & S FABRICATORS INC
4845 SOUTH CRAIN HIGHWAY
UPPER MARLBORO, MD 20772

Ship To: S & S FABRICATORS INC
4845 SOUTH CRAIN HIGHWAY
UPPER MARLBORO, MD 20772

Cust PO#:

Job Name: DE002

Item	Description	Quantity	Net Price	UM	Total
LHARDJ10	1-1/2 X 10 L HARD COP TUBE	10	974.092	C	97.41
JI53158	1-5/8 ID X 1/2 S/SEAL PIPE INSUL	12	1.153	FT	13.84
MPF02085	LF 1-1/2 PXP SR 90 ELL	1	30.685	EA	30.69
MPF10149	LF 1-1/2 PXP COUP W/ ST	2	16.071	EA	32.14
MPF01908	LF 1-1/2 PXP COUP L/ ST	1	21.819	EA	21.82
FNW7005EP0200	2 EPOX PLTD ADJ STD CLEVIS HGR	2	2.505	EA	5.01
FNW7203PC	3/8 BLK JR UNIV BEAM CLMP	2	2.242	EA	4.48
GATRCU	3/8X6 Z/PLT ATR	6	0.414	FT	2.48

Net Total: \$207.87
Tax: \$12.47
Freight: \$0.00
Total: \$220.34

Quoted prices are based upon receipt of the total quantity for immediate shipment (48 hours). SHIPMENTS BEYOND 48 HOURS SHALL BE AT THE PRICE IN EFFECT AT TIME OF SHIPMENT UNLESS NOTED OTHERWISE. QUOTES FOR PRODUCTS SHIPPED FOR RESALE ARE NOT FIRM UNLESS NOTED OTHERWISE.

CONTACT YOUR SALES REPRESENTATIVE IMMEDIATELY FOR ASSISTANCE WITH DBE/MBE/WBE/SMALL BUSINESS REQUIREMENTS.

Seller not responsible for delays, lack of product or increase of pricing due to causes beyond our control, and/or based upon Local, State and Federal laws governing type of products that can be sold or put into commerce. This Quote is offered contingent upon the Buyer's acceptance of Seller's terms and conditions, which are incorporated by reference and found either following this document, or on the web at <https://www.ferguson.com/content/website-info/terms-of-sale>
Govt Buyers: All items are open market unless noted otherwise.

LEAD LAW WARNING: It is illegal to install products that are not "lead free" in accordance with US Federal or other applicable law in potable water systems anticipated for human consumption. Products with *NP in the description are NOT lead free and can only be installed in non-potable applications. Buyer is solely responsible for product selection.



HOW ARE WE DOING? WE WANT YOUR FEEDBACK!

Scan the QR code or use the link below to
complete a survey about your bids:

<https://survey.medallia.com/?bidsorder&fc=2&on=280399>