

Additional Funding Request

NY051	CSS# 31405 WO# 13993						
Description of Repairs	Labor and materials to replace the solid sleeve coupling and then shim pump and realign coupling with a tolerance of no more than .003						
Diagnosis: Initial Work Order	Repair chiller. Building temperature is unnecessarily high.						
Diagnostic Fee	<p>\$ 160</p> <p>Labor \$80/hr x 2</p>						
Additional Labor Cost to Perform Repairs	<p>\$ 640</p> <p>Labor \$80/hr x 8</p>						
Additional Material Cost to Perform Repairs	<p>\$ 55.10</p> <p>TB Wood's 5 Size JE Flange Type One-Piece Solid Sleeve Coupling Insert, Rated Torque: 312 in-lb</p> <table border="1" style="margin-left: auto; margin-right: auto;"> <tr> <td>2</td> <td>27.55</td> <td>55.10</td> </tr> </table>				2	27.55	55.10
2	27.55	55.10					
Total Cost of Repair	\$ 855.10						



WORK ESTIMATE

CSS #:

Work Order #:

Emergency

Urgent

Routine

Company Name:	Tidewater, Inc.	Facility ID:	NY051
Contractor POC:	Adam Colopy		
Telephone No:	740-819-6207	Building/Location; (e.g., Classroom/Room #)	
E-Mail Address:	adam.colopy@tideh2o.net		
Assigned Technician(s):	Patrick Brown		

DESCRIPTION of WORK and EXPLANATION for REPAIRS or REPLACEMENT

Labor and materials to replace the solid sleeve coupling and then shim pump and realign coupling with a tolerance of no more than .003

LABOR/MATERIAL		MATERIAL/ SUB UNIT DOLLAR AMOUNT	LBR/HR \$80	LINE ITEM TOTAL DOLLAR AMOUNT
ITEM	QUANTITY			
Diagnostic			2	\$160.00
TB Wood's 5 Size JE Flange Type One-Piece Solid Sleeve Coupling Insert, Rated Torque: 312 in-lb	2	\$27.55		\$55.10
Labor			8	\$640.00
SUB-TOTAL COSTS:		Materials Total	\$55.10	Labor \$800.00
		TOTAL		\$855.10



Cart

Item	Quantity	Total Price	Item Availability
 TB WOOD'S 5 Size JE Flange Type One-Piece Solid Sleeve Coupling Insert, Rated Torque: 312 in-lb Item #32ZP56 Your Price: \$21.52	2	\$43.04	Expected to arrive Mon. Jul 19 using standard ground shipping (additional shipping options available at Checkout.)

 Chat with an Agent

