

Region: 2

Location: NY127

CSS #: 733

Maximo Work Order No.: 17644

Asset #: NA

Date Issued: 6/14/22

Original Description: Circulating pump bldg 2

Repairs Needed:

Labor and Matierals to remove the old pump and wiring and install a new pump and wiring .

Quantity	Line Item Number	Description	Labor Hours	Labor Rate/Hr	Materials	Equipment	Total
--	--	Materials (see attached for details)	--	--	\$3,447.74	--	\$3,447.74
--	NA	TW Labor (Included Diagnostic)	12	\$80.00	--	--	\$960.00

Estimate Summary:

Labor Hours	Labor Cost	Material Cost	Equipment	Total Cost	CE Factor	Total Estimate
12	\$960.00	\$3,447.74	--	\$4,407.74	103%	\$4,539.97

F.W. Webb Company
6792 Townline Road
Syracuse, NY 13211
TEL# (315-476-9322)
FAX# (315-472-4139)

Quote
Number
06/10/22 76481854

To:

TIDEWATER, INC.
6625 SELNICK DRIVE

SAME
6792 Townline Road

ELKRIDGE MD 21075

SYRACUSE, NY 13211
PUMP

(410-540-8700) Fax# (410-579-1685)

Cust #	Customer Po#	Rel#	Writer	Date Req
198314	PUMP		BTW	06/10/22

PAGE 1 OF 1

Quoted By: BRIAN WOLFORD

Quantity	Description	Net Price	Exten	Ln#
1	#ARMSTRONG PUMP 1.5X1.5X8 4 + ASG43801.5X1.5X8-4P (S3960057) 8 TO 10 WEEKS ARO PLUS FRT	2873.120	2873.12	(1)

Sub Total: 2873.12

Total: 2873.12

*** NUMBER OF DAYS QUOTE VALID IS 1 ***

PLEASE REFERENCE QUOTE # 76481854 FOR INQUIRIES OR ORDER OF ABOVE MATERIAL

+ THIS PRODUCT IS A SPECIAL ITEM. RESTOCKING FEES MAY APPLY.



COMMERCIAL PUMP

SERIAL NO. 1021042030

MODEL NO. 4380-15x15x8-4p-15hp

PEI/ER 0.78/21

CONSTRUCTION BF

HEAD 59.2 ft

FLOW 21 USgpm

MAX. FREQ. 60 Hz

MOTOR 1.5 HP 1800 RPM

MAX. PRESS. 175 PSI

MAX. TEMP. 250 F

IMP. DIA. 7.662 in

TAG

PRODUCT OF CANADA
ARMSTRONGFLUIDTECHNOLOGY.COM

428841-1330

