

Additional Funding Request

PA035	CSS# 17575 WO# 7571 Asset# NA			
Description of Repairs	Labor and materials to extend venting, and install seal over unused combustion air louvers in the doors.			
Diagnosis: Initial Work Order	Extend the exhaust tubes for the 2 each Boilers further away from the brick wall in the mechanical room. The existing exhaust tubes are too close to the exterior doors and is allowing the carbon monoxide alarm to keeps going off inside and outside of the building.			
Diagnostic Fee	\$0			
Additional Labor Cost to Perform Repairs	\$ 900.00 Renick Brothers Labor \$120/hr 7 Travel charge 30 miles @\$1.00/mile \$60.00			
Additional Material Cost to Perform Repairs	\$ 161.25			
	4" sch. 40 elbows, and pipe	1	\$80.00	\$80.00
	Sheet metal covers(painted)		\$70.00	\$70.00
	Sales Tax			\$11.25
Total Cost of Repair	\$ 1,061.25			

