

Additional Funding Request

Submitted: 12/18/2018

MD016 – sink base	CSS #16666 WO#6846
Description of Repairs	The wall mounted sink counter in the 1st floor ladies room is coming disconnected from the wall. Concerns that it could fall and injure someone.
Original SC Investigative Diagnosis	N/A...No diagnosis time as S&S had their tech get photos while handling another call on site.
Diagnosis: Initial Work Order	<p>S&S proposes to furnish the labor and material necessary for the completion of the following</p> <ul style="list-style-type: none"> - S&S proposes to remove all three sinks including supply and traps. - Remove the sink base. - Reattached ledger board to the wall using new heavy-duty anchors. - Reattach sink base, silicone seal around the sinks, and reinstall sinks, supply lines, and traps. - Seal around the perimeter of sink base with high quality silicone. - Work will take place during normal business hours.
Explanation of Additional Costs for Repairs	N/A
Additional Material Cost to Perform Repairs	<p>Material= \$66.97</p> <ul style="list-style-type: none"> - Silicone / Qty 3 / \$10.06 each - Anchors / ten pack / \$33.60 - Tax = 3.19
Additional Labor Cost to Perform Repairs	<p>Labor = \$1,137.50</p> <ul style="list-style-type: none"> - 1 plumber/ Qty 6.5 hrs / \$100 an hr - 1 Carpenter / Qty 6.5 hrs / \$75 an hr
Total Cost of Repair	\$1,204.47