

Additional Funding Request

Submitted: 9/12/19

MD020 – Back fill, system flush	CSS# 20722 WO# 10643
Description of Repairs	S&S proposes to back fill previously repaired water main, will use pea gravel and fill dirt. Prior to back filling, S&S will open up main valve located outside building, gain building entry to locate an area of main where we can release sediment that made entry into system when broke. We must release sediment and go through building and ensure all fixtures throughout are free from obstruction.
Diagnosis: Initial Work Order	Fill in hole and flush building pipes.
Explanation of Additional Costs for Repairs	N/A
Investigative Diagnosis from SC	N/A
Additional Material Cost to Perform Repairs	<u>Materials: \$159.55</u> Pea Gravel QTY 8 /54255/ \$44.93 Back fill dirt QTY 30 /71140180/ \$59.40 Tax: \$5.22 Shipping: \$50.00
Additional Labor Cost to Perform Repairs	<u>Labor: \$2,000.00</u> 2 Plumbers /20 Hours/\$100.00 rate= \$2,00.00
Total Cost	\$2,159.55