

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
EMERGENCY LIGHTING, WET CELL

ACTIVITY AND BLDG #: NY023-200

MECHANIC

SIGNATURE: *John Doe*

DATE: 2/3/23

LOCATION: Building 200

START TIME: 8Am

FINISH TIME: 8Am

Site Location	WO #	Asset #	PM #	Manufacturer	Model Number	Serial #	Asset Description	Asset Location
NY023-200	21015	190917-193	PMQ190917193	(null)			72-pc Lighted Exit Signs	
NY023-200	21015	190917-194	PMQ190917193	(null)			37-pc Emergency Wall Pack	

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.			
2	Schedule and coordinate work with operating personnel.			
3	Obtain and review manufacturer's instructions.			
4	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.			
5	Do not spark battery terminals or smoke while performing maintenance.			
6	Use acid-resistant gloves, apron and plastic face shield.			
7	Consult the Safety Data Sheet (SDS) for the electrolyte and proper personal protective equipment (PPE).			
8	When practicable, remove light units to shop area for inspection and maintenance.			
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect for structural defects and deposits.			
2	Clean off corrosion deposits and apply silicone grease to terminals.			

3	Inspect battery water level and take specific gravity readings. If reading is less than specified by battery manufacturer, the battery should be replaced with a freshly charged one. The old battery should be charged and tested before discarding. Review the MSDS for proper disposal of battery and electrolyte.			
4	Add distilled water to raise electrolyte to proper level.			
5	Push test buttons and observe light operation. (See manufacturer's			
6	Check vent holes			
7	Clean exterior with dry cloth, paint if necessary with an appropriate type and color paint. Caution: Do not paint over any indicator lights.			
8	Unplug unit to check operation. The battery should maintain the light output for 1.5 hours.			

Page 1 of 2

TIDEWATER-ELEC-LTG-07

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
9	For Exit lights check for proper arrow direction.			
10	Clean up work area.			

Note: The Contractor shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence.

Checklist compiled in accordance with:

- General Services Administration (GSA) Public Building Service. 2012. *Public Buildings Maintenance Standards Final*. October 1.
- Original equipment manufacturers (OEM) documentation for exact or similar assets, which can be located at ([Provide Link to OEM Manual/Asset Library](#))

Additional Notes:

- Building Under Construction

