

Additional Funding Request

Site:	WO #23341 CSS #93991
Description of Repairs	Air Conditioner is down in NOC room causing router to overheat and shutoff internet to entire facility Date Sent: 6/16/23
Diagnosis: Initial Work Order	recover Freon from system; disconnect electrical; check electrical for shorts; disconnect refrigerant lines; remove old condenser; install new condenser; connect copper lines; connect electrical; pressurize with nitrogen and check for leaks; vacuum system; charge the system with 410A Freon; check operation.
Explanation of Additional Costs for Repairs	Further repair of a leak found in the pressurized cooling line
Additional Labor Cost to Perform Repairs	420.00
Additional Material Cost to Perform Repairs	95.00
Total Cost of Repair	515.00

July 7, 2023



Qty.	Item#	Description	Unit Price	Line Total
		NY23 (BLDG 200) NOC ROOM REPLACED TRANE XR 4 TON CONDENSER MODEL 34TWR7048A100BA WHILE REPLACING THE CONDENSER A LEAK IN THE REFRIGERANT LINE WAS DISCOVERED <u>MATERIAL</u> 1EA TANK NITROGEN		 \$95.00
		<u>LABOR</u> 2 HRS @ \$210.00 PER HOUR		 \$420.00
		TOTAL		\$515.00

11 Snug Cove Lane
Bayville NY 11709
Jacka377@verizon.net
516 941 6581



