

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**EMERGENCY LIGHTING, WET CELL**

ACTIVITY AND BLDG #: NY058-106

MECHANIC  
SIGNATURE: *Deen Rowe*

DATE: 11/18/21

LOCATION: Building 106

START TIME: 3:30 pm

FINISH TIME: 4 pm

Site Location	WO #	Asset #	PM #	Manufacturer	Model Number	Serial #	Asset Description	Asset Location
NY058-106	15023	10347	PM-QT-10347				J-46 2-pc Emergency Light & Exit Sign Combo	

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓	✓	
2	Schedule and coordinate work with operating personnel.	✓	✓	
3	Obtain and review manufacturer's instructions.	✓	✓	
4	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓	✓	
5	Do not spark battery terminals or smoke while performing maintenance.	✓	✓	
6	Use acid-resistant gloves, apron and plastic face shield.	✓	✓	
7	Consult the Safety Data Sheet (SDS) for the electrolyte and proper personal protective equipment (PPE).	✓	✓	
8	When practicable, remove light units to shop area for inspection and maintenance.	✓	✓	
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Inspect for structural defects and deposits.	✓	✓	
2	Clean off corrosion deposits and apply silicone grease to terminals.	✓	✓	

3	Inspect battery water level and take specific gravity readings. If reading is less than specified by battery manufacturer, the battery should be replaced with a freshly charged one. The old battery should be charged and tested before discarding. Review the MSDS for proper disposal of battery and electrolyte.	<input checked="" type="checkbox"/>	
4	Add distilled water to raise electrolyte to proper level.	<input checked="" type="checkbox"/>	
5	Push test buttons and observe light operation. (See manufacturer's	<input checked="" type="checkbox"/>	
6	Check vent holes	<input checked="" type="checkbox"/>	
7	Clean exterior with dry cloth, paint if necessary with an appropriate type and color paint. Caution: Do not paint over any indicator lights.	<input checked="" type="checkbox"/>	
8	Unplug unit to check operation. The battery should maintain the light output for 1.5 hours.	<input checked="" type="checkbox"/>	

Page 1 of 2

TIDEWATER-ELEC-LTG-07

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
9	For Exit lights check for proper arrow direction.	<input checked="" type="checkbox"/>		
10	Clean up work area.	<input checked="" type="checkbox"/>		

Note: The Contractor shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence.

Checklist compiled in accordance with:

- General Services Administration (GSA) Public Building Service. 2012. *Public Buildings Maintenance Standards Final*.October 1.
- Original equipment manufacturers (OEM) documentation for exact or similar assets, which can be located at ([Provide Link to OEM Manual/Asset Library](#))

**Additional Notes:**

