

Additional Funding Request

Site: NY058	WO# 21779 CSS # 93068
Description of Repairs	Remove and replace condensate pump like for like and relevel.
Diagnosis: Initial Work Order	Repair HVAC leak in Electrical room within the storage area of the training building.
Explanation of Additional Costs for Repairs	
Additional Labor Cost to Perform Repairs	680.00
Additional Material Cost to Perform Repairs	689.13
Total Cost of Repair	\$1369.13

WORK ORDER ESTIMATE

CSS #:		93068		Work Order #: 21779			
Emergency		Urgent		Routine			
Company Name:	ISG		Facility ID:		NY058		
Contractor POC:							
Telephone No:	954-900-1095		Building/Location; (e.g., Classroom/Room #)		Building 104 - T.R. Room		
E-Mail Address:	drowe@internationalsupportgroup.com						
Assigned Technician(s):	DEEN ROWE						

DESCRIPTION of WORK and EXPLANATION for REPAIRS or REPLACEMENT

This is a water leak not a freon leak. Unit is cooling fine. The condensate pump is not leveled and has failed. In order to remove high water pan alarm the condensate pump needs to be replaced. Also the condensate pump sitting station needs to be leveled so that there will no longer be any leaks. Once the condensate pump is replaced the unit will no longer leak. The condensate pump will be replaced like for like.

LABOR/MATERIAL		MATERIAL/ SUB UNIT DOLLAR AMOUNT	LBR/HR \$85	LINE ITEM TOTAL DOLLAR AMOUNT
ITEM	QUANTITY			
Diagnosis	2		\$170.00	
Diagnosis	6		\$510.00	
Condensate Pump A5X-460	1			\$485.91
Wire Nuts	1			\$20.00
Clear Tubing (intake and pump out size)	2			\$68.37
material 20% mark up	1			\$114.85
SUB-TOTAL COSTS:		Materials Total	\$689.13	Labor
				\$680.00
TOTAL			\$1,369.13	



GRAINGER APPROVED

Tubing: PVC, 3/4 in Inside Dia, 1 in Outside Dia, 10 ft Lg, Clear, Polyester Braid, Laboratory

Item # 742T42



Qty

1

Web Price
\$39.04 / each

availability

available for pickup **Mon. Apr 17**
estimated after **9:00 AM**.



GRAINGER APPROVED

Tubing: PVC, 1/2 in Inside Dia, 3/4 in Outside Dia, 10 ft Lg, Clear, Polyester Braid, Laboratory

Item # 742T41

Qty

1

Web Price
\$23.75 / each

availability

available for pickup **Mon. Apr 17**
estimated after **9:00 AM**.

Remove

BALDWIN JOHNSTONE
1550 GRAND AVENUE
BALDWIN, NY 11510
Phone: 516-223-5511
Fax: 516-867-2307
Fax Cust Serv: 631-293-3919

QUOTE TO:

DEENVAUGHN V. ROWE
225-25 114TH ROAD
CAMBRIA HEIGHTS, NY 11411
Phone: 718-413-3472

SHIP TO:

DEENVAUGHN V. ROWE
225-25 114TH ROAD
CAMBRIA HEIGHTS, NY 11411
Phone: 718-413-3472

Quotation

EXPIRATION DATE	QUOTE NUMBER
04/29/2023	S102626969
Remit to:	PAGE NO.
Johnstone Supply, B&F Electric Motors 135 SCHMITT BOULEVARD FARMINGDALE, NY 11735 Phone: 631-293-2566	1 of 1

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SHIP BRANCH
33085	pump		Baldwin
WRITER	SHIP VIA	TERMS	SHIP DATE
Tomas Taveras	PICK UP NOW NP	Cash on Delivery	04/14/2023
ORDER QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	B82-698 806027 ASX-460 PUMP CONDENSATE ASX SERIES 380-460V 30FT PLENUM RATED WITH SAFETY SWITCH HIGH TEMP	485.910/ea	485.91
<div>You may approve this quote using the following link: http://www.ApproveJohnstoneNYCT.com You can also text your approval to 631.293.2566 Or, please sign below to accept all terms, quantities, and prices of this quotation and email it to: Orders@JohnstoneHVACR.com Signature _____ Date _____</div>			
		Subtotal	485.91
		S&H Charges	0.00
		Amount Due	485.91

** Ask us about our free EZ-SHIP program (for qualifying orders over \$50) and don't forget to visit www.JohnstoneSupply.com!

** Please note that Quotation pricing does not include Sales Tax.

** Pricing is valid until the Expiration Date and all orders are subject to credit approval at the time of placement & delivery.

** Johnstone makes every effort to provide accurate lead times and avail is based on inventory levels at the time of the quote; due to the current instability of the supply chain manufacturer's lead times are subject to change with little or no notice.

Printed By: TOMTAV on 4/14/2023 1:43:00 PM

