

Date: 9-30-25

Region: 4A

FAC ID: PA035

FEMS/CSS No.: 3313346

Maximo WO No.: 20323



Asset #:

Priority: 2

**Original Work Request:**

Repair leaking water line in Bay 2 of the motor pool, water is presently turned off.

**Description of Repairs Needed:**

Proposal is to replace leaking copper pipes in the motor pool.

**Labor:**

|          | Labor Hrs | Labor Rate | Total       |
|----------|-----------|------------|-------------|
| Tech (2) | 10        | \$ 100.00  | \$ 1,000.00 |
|          |           |            | \$ -        |
|          |           |            | \$ -        |

**Material List:**

|                                      | Quantity | Cost      | Total     |
|--------------------------------------|----------|-----------|-----------|
| copper tube 3/4IDx20'L (3k029)       | 1        | \$ 111.52 | \$ 111.52 |
| Press Union 3/4 (7K5050A)            | 2        | \$ 33.42  | \$ 66.84  |
| Press Coupling w/ stop 3/4 (7K5002A) | 4        | \$ 3.90   | \$ 15.60  |
| Tube insulation (6R127S)             | 4        | \$ 17.97  | \$ 71.88  |
| sales tax                            | 1        | \$ 15.95  | \$ 15.95  |
|                                      |          |           | \$ -      |
|                                      |          |           | \$ -      |

**Equipment List:**

|              | Quantity | Cost      | Total     |
|--------------|----------|-----------|-----------|
| scissor lift | 1        | \$ 794.95 | \$ 794.95 |
| propress     | 1        | \$ 50.00  | \$ 50.00  |
|              |          |           | \$ -      |

**PM WO History:**

|  |
|--|
|  |
|--|

**Estimate Summary:**

| Labor      | Material | Equipment |
|------------|----------|-----------|
| \$1,000.00 | \$281.79 | \$844.95  |

| Sub Total  | G&A 12%  | Fee 6%   | Total Estimate |
|------------|----------|----------|----------------|
| \$2,126.74 | \$255.21 | \$127.60 | \$2,509.55     |