

Date: 5-13-24

Region: 4A

FAC ID: PA209

CSS No.: 97875

Maximo WO No.: 15617

Asset #:

Priority: 1



Original Work Request:

Repair main line of the fire suppression system in the OMS building. The main shut off valve will not shut off and water is pouring out of the valve.

Description of Repairs Needed:

Emergency response to repair main fire suppression line. Technician investigated and addressed leaking packing on OS&Y control valves on main fire protection backflow preventer. Replaced packing and tighten.

Labor:	Labor Hrs	Labor Rate	Total
Tech (1)	4	\$ 144.00	\$ 576.00
			\$ -

Material List:	Quantity	Cost	Total
Packing	1	\$ 262.00	\$ 262.00
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -

Equipment List:	Quantity	Cost	Total
			\$ -
			\$ -
			\$ -

PM WO History:

--

Estimate Summary:

Labor	Material	Equipment
\$576.00	\$262.00	\$0.00

Sub Total	G&A 12%	Fee 6%	Total Estimate
\$838.00	\$100.56	\$50.28	\$988.84