



Date: 3/23/2023

Region: 4C

FAC ID: VA012

CSS No.: 91371

Maximo Work Order No.: 12047

Asset #: NA

**Original Work Request:**

AMSA center seems to have lost a phase or a breaker switch is faulty or blown. #16 on box 1. and the square D box seems to be tripping and not resetting. certain outlets within the facility and the printer are all affected.

**Description of Repairs Needed:**

Labor and material to a.) replace 3 phase 200amp Square D lighting contactor with new. Special part.  
Please note - this part will have to be special ordered.

**Material List:**

3 phase 200amp Square D lighting contactor - 8903SV02

**Equipment List:**

NA

**PM WO History:**

NA

**Estimate Summary:**

Labor Hours	Labor	Material/Equipment	Total Repair
8	\$1,163.35	\$4,909.24	\$6,072.59