



Date: 3/15/2023

Region: 4A

CSS No.: 91986

FAC ID: NY126

Maximo Work Order No.: 12080

Asset #: NA

Original Work Request:

Replace PIV - Post indicator valve sensor. The sensor has corrosion on it causing it to go into alarm. The supervisory trouble listed on the fire alarm panel states it is the PIV located on the west side of the building.

Description of Repairs Needed:

Labor and material to a.) replace (1) faulty tamper switch on PIV.

Material List:

Tamper switch on PIV.

Equipment List:

NA

PM WO History:

NA

Estimate Summary:

Labor Hours	Labor	Material/Equipment	Total Repair
6	\$896.00	\$291.50	\$1,187.50