

Tidewater, INC
 VA-011
 1821 Industry St.
 Culpeper VA 22701
 (410) 540-8700

Recorded By: Marshall Kohne
 (301) 721-2663
 mkohne@bondwater.com

Culpeper Minutemen Mem USARC - HVAC Equipment

Test	Closed Loop			
Conductivity (as mmhos)	2507 3500 max			
pH	9.8 8 - 10.5			
Molybdate (ppm as Mo)	0 50 - 200			

Evaporative Condenser

Online 

System is not active. A new cooling tower is going to be installed.

Closed Loop

Online 

Water has a discoloration to it. I dropped off a case of filters as well as a filter kit for the pot feeder Bond is to install. MO is zero. I will hand pump MO into system once I have received a new hand pump.