

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: \_\_\_\_\_ Date of Visit: **09/24/19**

Contractor Personnel on Site:

1. _____	3. _____
2. _____	4. _____

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Johnny W Brown Date: 9/24/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Danielle Barrett Date: 9/24/19

Signed: 

E-Mail: \_\_\_\_\_

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**LIGHTING, OUTSIDE**

SITE AND BLDG #: **DE007-01**MECHANIC  
SIGNATURE: DATE: **09/24/19**

<b>LOCATION/RM #:</b>	<b>WO#</b> <b>10276</b>	<b>ASSET #</b> <b>1453</b>
	<b>10558</b>	<b>1771</b>

<b>START TIME:</b>	<b>0900</b>	<b>FINISH TIME:</b>	<b>1630</b>
--------------------	-------------	---------------------	-------------

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	/	/	
2	Schedule and coordinate work with operating personnel.	/	/	
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/	/	
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Open and tag switch.	/	/	
2	Inspect visual condition of wiring. Look for evidence of overheating.	/	/	
3	Check for proper light operation.	/	/	
4	Test operation of automatic switches/ time clock/ photocells if applicable.	/	/	
5	Inspect light pole and mounting devices for deficiencies.	/	/	
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	/	/	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**