

Date: 5-8-25

Region: 4C

FAC ID: WV006

FEMS/CSS No.: 3113937

Maximo WO No.:

Asset #:

Priority: 2



Original Work Request:

Roof leaking in Marines storage area. The roof is leaking into the Marines storage area in two different areas. The Marines have moved the gear that was getting wet. Recommended contractor: Gribble Roofing (304) 389-8247

Description of Repairs Needed:

Proposal is to identify source of leaks and repair. Discovered two leaks at two pipe portals. Sealed leaks with Geocel 4500.

Labor:

	Labor Hrs	Labor Rate	Total
Tech (1)	2.5	\$ 95.00	\$ 237.50
			\$ -
			\$ -

Material List:

	Quantity	Cost	Total
Geocel Sealant	1	\$ 43.06	\$ 43.06
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -

Equipment List:

	Quantity	Cost	Total
			\$ -
			\$ -
			\$ -

PM WO History:

--

Estimate Summary:

Labor	Material	Equipment
\$237.50	\$43.06	\$0.00

Sub Total	G&A 12%	Fee 6%	Total Estimate
\$280.56	\$33.67	\$16.83	\$331.06