

Date: 6-12-24

Region: 4C

FAC ID: WV024

CSS No.: 98229

Maximo WO No.: 15859

Asset #:

Priority: 1



Original Work Request:

During recent PMs at WV024, Brian (CMI Tech) reported that 2 electric wall heaters were running continuously on a hot day. One of the heaters was found in the latrine of the motor pool and the other at the end of the hallway in Bldg 1. Brian determined that the thermostats are stuck in the closed position and need replacing.

Description of Repairs Needed:

Replace thermostats that are malfunctioning in latrine located in the Motor Pool and hallway of Bldg 1.

Labor:	Labor Hrs	Labor Rate	Total
Tech (1)	3	\$ 100.00	\$ 300.00
			\$ -

Material List:	Quantity	Cost	Total
Thermostat (TP16004801C)	2	\$ 90.65	\$ 181.30
Knob Control (TP163818002)	1	\$ 7.50	\$ 7.50
Shipping/handling	1	\$ 35.00	\$ 35.00
Misc (shop supplies)	1	\$ 10.00	\$ 10.00
			\$ -
			\$ -
			\$ -

Equipment List:	Quantity	Cost	Total
			\$ -
			\$ -
			\$ -

PM WO History:

--

Estimate Summary:

Labor	Material	Equipment
\$300.00	\$233.80	\$0.00

Sub Total	G&A 12%	Fee 6%	Total Estimate
\$533.80	\$64.06	\$32.03	\$629.88