

Additional Funding Request

Submitted: **05/06/2022**

DE007-BFP	CSS 29065 WO 13651			
Description of Repairs	Tested 4 fire protection BFP's.			
Original SC Investigative Diagnosis	\$0			
Diagnosis: Initial Work Order	Test 4 Fire protection back flows			
Explanation of Additional Costs for Repairs	N/A			
Additional Material Cost to Perform Repairs	Materials: \$ 0			
	ITEM	QUANTITY	UNIT PRICE	TOTAL
Additional Labor Cost to Perform Repairs	Labor: \$850 7 hrs/ \$100 BFP Testing 1 hr/ \$150			
Total Cost of Repair	\$850			



S&S MECHANICAL

S&S Mechanical
4831 South Crain Highway
Upper Marlboro, MD 20772

Tel. 1 - (301) 574-1555
Fax. 1 - (301) 574-1558
www.sandsmidatlantic.com

PLEASE PAY BY	AMOUNT	INVOICE DATE
06/05/2022	\$300.00	05/06/2022

Tidewater, Inc.
Tidewater, Inc
6625 Selnick Dr.
Suite A
Elkridge MD 21075

INVOICE NO. 88648

Job Name: 13651
Site: DE007 Olgetown Road
Site Address: 1001 Ogletown Road
Newark DE 19711

Description

WO#: 13651

CSS Ticket Number: 29065

Problem: Test 4 Fire protection back flow

J-1502-29 1-pc Backflow Preventer

Asset # OY4-197

Model # DCDA

Serial # LA-0322

Fire Protection Bldg #1 6"

J-1502-29 1-pc Backflow Preventer

Asset # OY4-198

Model # 2000BM3

Serial # 21361

Fire Protection Bldg #1 3/4"

Chris Trotter 02/16/2022 Work Note

Tested 2 Fire Protection BF's in building 1. Filled out forms and tagged the units. Work complete.

10893 - Service

Item	Quantity	Unit Price	Total
Plumbing Labor Rate	3.00 hrs	\$100.00	\$300.00
		Labor	\$300.00
		Sub-Total ex Tax	\$300.00

Make all checks payable to S&S Mechanical. Overdue accounts are subject to a service charge of 1.5% per month. Thank you for your business.

Sub-Total ex Tax	\$300.00
Tax	\$0.00
Total inc Tax	\$300.00
Amount Applied	\$0.00
Balance Due	\$300.00

-S&S Mechanical also accepts all major credit cards. Call 301-574-1555 to pay an invoice via credit card-

Fire Protection Mech 6" - Bldg #1



City of
West University
Place

Public Works Department
Development Services

BUILDING-BACKFLOW PREVENTION ASSEMBLY CERTIFIED TEST REPORT

PROPERTY

PROJECT NAME

AFRC

PROPERTY ADDRESS

1001 OGLETOWN ROAD

MAILING ADDRESS

NEWARK, DE 19711

CONTACT FIRST NAME

LAST NAME

PHONE NUMBER

EMAIL

ASSEMBLY TYPE

☐ REDUCED PRESSURE PRINCIPLE (RP)

☐ REDUCED PRESSURE PRINCIPLE-DETECTOR (RPD)

☐ PRESSURE VACUUM BREAKER (PVB)

☒ DOUBLE CHECK VALVE (DCV)

☐ SPILL RESISTANT PRESSURE VACUUM BREAKER (SRPVB)

THE BACKUP PREVENTION ASSEMBLY DETAILED HEREON HAS BEEN TESTED AND MAINTAINED AS REQUIRED BY TCEQ-CHAPTER 290, RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS, CITY'S UNIFORM PLUMBING CODE, AND IS CERTIFIED TO COMPLY WITH THE REQUIREMENTS.

DATE INSTALLED

MANUFACTURER

MODEL NUMBER

SERIAL NUMBER

SIZE

LOCATED AT

AMES

DCDA

LA-0322

6"

MAIN BUILDING
MECH. ROOM

IS THE ASSEMBLY INSTALLED IN ACCORDANCE WITH MANUFACTURER RECOMMENDATION AND/OR CITY'S UNIFORM PLUMBING CODE? ☐ YES ☐ NO

REDUCED PRESSURE PRINCIPLE ASSEMBLY

DOUBLE CHECK VALVE ASSEMBLY

RELIEF VALVE

PRESSURE VACUUM BREAKER & SVB

AIR INLET

CHECK VALVE

CHECK VALVE #1

CHECK VALVE #2

OPENED AT

OPENED AT

HELD AT

INITIAL TEST

☐ D.C. CLOSED TIGHT

☐ CLOSED TIGHT

PSI

PSI

PSI

RP

PSI

PSI

☐ LEAKED

☐ LEAKED

☐ LEAKED

☐ LEAKED

☐ LEAKED

**REPAIRS AND MATERIAL USED

FINAL TEST

☒ D.C. CLOSED TIGHT

☒ CLOSED TIGHT

OPENED AT

OPENED AT

HELD AT

RP 3.2 PSI

3.8 PSI

PSI

PSI

PSI

NOTES

- * TEST REPORTS MUST BE KEPT FOR AT LEAST THREE YEARS.
- ** TESTING IS REQUIRED UPON INSTALLATION, REPAIR, OR RELOCATION AND ANNUALLY THEREAFTER.
- *** USE ONLY MANUFACTURER REPLACEMENT PARTS.

TESTING CONTRACTOR

COMPANY NAME

CONTRACTOR REGISTRATION
NUMBER

S&S MECHANICAL

COMPANY ADDRESS

PHONE NUMBER

CERTIFIED TESTER

FIRST NAME

LAST NAME

CHRIS

TROTTER

CERTIFIED TESTER NUMBER

BF2018-262

W.C.C. ENGINEER

TEST DATE

FEB. 16, 2022

TEST GAUGE USED

MAKE/MODEL

SERIAL NUMBER

CALIBRATION DATE (Tested Annually)

REMARKS

ACKNOWLEDGMENT

THE ABOVE TEST IS CERTIFIED TO BE TRUE AT THE TIME OF TESTING.

BACKFLOW TEST STATUS

☒ PASS ☐ FAIL

SIGNATURE OF CERTIFIED TESTER

DATE

PRINT NAME

CHRIS TROTTER

2/16/2022

INSPECTION REQUEST LINE 713.662.5815 | BEFORE 4:30 PM FOR NEXT DAY

BACKFLOW PREVENTION ASSEMBLY CERTIFIED TEST REPORT

Fire Protection Bldg. #2 3/4"



City of
West University
Place

Public Works Department
Development Services

BUILDING-BACKFLOW PREVENTION ASSEMBLY CERTIFIED TEST REPORT

PROPERTY

PROJECT NAME

AFRC

PROPERTY ADDRESS

1001 OGLETOWN ROAD

MAILING ADDRESS

NEWARK, DE 19711

CONTACT FIRST NAME

LAST NAME

PHONE NUMBER

EMAIL

ASSEMBLY TYPE

☐ REDUCED PRESSURE PRINCIPLE (RP)

☐ REDUCED PRESSURE PRINCIPLE-DETECTOR (RPD)

☐ PRESSURE VACUUM BREAKER (PVB)

☒ DOUBLE CHECK VALVE (DCV)

☐ SPILL RESISTANT PRESSURE VACUUM BREAKER (SRVB)

THE BACKUP PREVENTION ASSEMBLY DETAILED HEREON HAS BEEN TESTED AND MAINTAINED AS REQUIRED BY TCEQ-CHAPTER 290, RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS, CITY'S UNIFORM PLUMBING CODE, AND IS CERTIFIED TO COMPLY WITH THE REQUIREMENTS.

DATE INSTALLED

MANUFACTURER

MODEL NUMBER

SERIAL NUMBER

SIZE

LOCATED AT

AMES

2000BM3

21361

3/4"

MAIN BUILDING
MECH. ROOM

IS THE ASSEMBLY INSTALLED IN ACCORDANCE WITH MANUFACTURER RECOMMENDATION AND/OR CITY'S UNIFORM PLUMBING CODE? ☐ YES ☐ NO

REDUCED PRESSURE PRINCIPLE ASSEMBLY

DOUBLE CHECK VALVE ASSEMBLY

RELIEF VALVE

PRESSURE VACUUM BREAKER & SRVB

AIR INLET

CHECK VALVE

	CHECK VALVE #1	CHECK VALVE #2	RELIEF VALVE	AIR INLET	CHECK VALVE
INITIAL TEST	<input type="checkbox"/> D.C. CLOSED TIGHT RP _____ PSI <input type="checkbox"/> LEAKED	<input type="checkbox"/> CLOSED TIGHT _____ PSI <input type="checkbox"/> LEAKED	OPENED AT _____ PSI <input type="checkbox"/> LEAKED	OPENED AT _____ PSI <input type="checkbox"/> LEAKED	HELD AT _____ PSI <input type="checkbox"/> LEAKED
**REPAIRS AND MATERIAL USED					
FINAL TEST	<input checked="" type="checkbox"/> D.C. CLOSED TIGHT RP 2.2 PSI	<input checked="" type="checkbox"/> CLOSED TIGHT 2.6 PSI	OPENED AT _____ PSI	OPENED AT _____ PSI	HELD AT _____ PSI

NOTES

TEST REPORTS MUST BE KEPT FOR AT LEAST THREE YEARS.
TESTING IS REQUIRED UPON INSTALLATION, REPAIR, OR RELOCATION AND ANNUALLY THEREAFTER.
USE ONLY MANUFACTURER REPLACEMENT PARTS.

TESTING CONTRACTOR

COMPANY NAME

S&S MECHANICAL

CONTRACTOR REGISTRATION NUMBER

COMPANY ADDRESS

PHONE NUMBER

CERTIFIED TESTER

FIRST NAME

CHRIS

LAST NAME

TROTTER

CERTIFIED TESTER NUMBER

BF2018-262

WE D. C. ENGINEER

TEST DATE

FEB. 16, 2022

TEST GAUGE USED

MAKE/MODEL

SERIAL NUMBER

CALIBRATION DATE (Tested Annually)

REMARKS

ACKNOWLEDGMENT

THE ABOVE TEST IS CERTIFIED TO BE TRUE AT THE TIME OF TESTING.

BACKFLOW TEST STATUS

☒ PASS ☐ FAIL

SIGNATURE OF CERTIFIED TESTER

DATE

2/16/2022

PRINT NAME

CHRIS TROTTER

INSPECTION REQUEST LINE 712.662.5805 | BEFORE 4:30 PM FOR NEXT DAY

BACKFLOW PREVENTION ASSEMBLY CERTIFIED TEST REPORT



S&S MECHANICAL

S&S Mechanical
4831 South Crain Highway
Upper Marlboro, MD 20772

Tel. 1 - (301) 574-1555
Fax. 1 - (301) 574-1558
www.sandsmidatlantic.com

PLEASE PAY BY	AMOUNT	INVOICE DATE
03/27/2022	\$350.00	02/25/2022

Tidewater, Inc.
Tidewater, Inc
6625 Selnick Dr.
Suite A
Elkridge MD 21075

INVOICE NO. 88503

Job Name: 16307
Site: DE007 Olgetown Road
Site Address: 1001 Ogletown Road
Newark DE 19711

Description

WO#: 16307

Annual Backflows & ASK your plumber to update Manufacture / Model Number / serial number while onsite .

J-1502000-29 1-pc Backflow Preventer
Asset # 16308
Model # 200BM3
Serial # 21315

Fine Protection - Bldg #2 - 3/4" B.F.

Chris Trotter 02/16/2022 Work Note

Asset numbers were not on devices, Jason confirmed. Tested backflow valves in the Mechanical room of mechanic shop.
Passed. Work complete.

10615 - Service

Item	Quantity	Unit Price	Total
Backflow Testing	1.00	\$150.00	\$150.00
Plumbing Labor Rate	2.00 hrs	\$100.00	\$200.00
		Labor	\$200.00
		Materials	\$150.00
		Sub-Total ex Tax	\$350.00

Make all checks payable to S&S Mechanical. Overdue accounts are subject to a service charge of 1.5% per month. Thank you for your business.

Sub-Total ex Tax	\$350.00
Tax	\$0.00
Total inc Tax	\$350.00
Amount Applied	\$0.00
Balance Due	\$350.00

-S&S Mechanical also accepts all major credit cards. Call 301-574-1555 to pay an invoice via credit card-

Fire Protection B.F. Bldg #2 - 3/4"



Public Works Department
Development Services

BUILDING-BACKFLOW PREVENTION ASSEMBLY CERTIFIED TEST REPORT

PROPERTY

PROJECT NAME

AFPC WORK BAY

PROPERTY ADDRESS

1001 OGLETOWN ROAD

MAILING ADDRESS

NEWARK, DE 19711

CONTACT FIRST NAME

LAST NAME

PHONE NUMBER

EMAIL

ASSEMBLY TYPE

☐ REDUCED PRESSURE PRINCIPLE (RP)

☐ REDUCED PRESSURE PRINCIPLE-DETECTOR (RPD)

☐ PRESSURE VACUUM BREAKER (PVB)

☒ DOUBLE CHECK VALVE (DCV)

☐ SPILL RESISTANT PRESSURE VACUUM BREAKER (SRVB)

THE BACKUP PREVENTION ASSEMBLY DETAILED HEREON HAS BEEN TESTED AND MAINTAINED AS REQUIRED BY TCEQ-CHAPTER 290, RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS, CITY'S UNIFORM PLUMBING CODE, AND IS CERTIFIED TO COMPLY WITH THE REQUIREMENTS.

DATE INSTALLED

AMES

MODEL NUMBER

2000BM3

SERIAL NUMBER

21315

SIZE

3/4"

LOCATED AT

Bldg. 2
SHOP MECH. ROOM

IS THE ASSEMBLY INSTALLED IN ACCORDANCE WITH MANUFACTURER RECOMMENDATION AND/OR CITY'S UNIFORM PLUMBING CODE? ☐ YES ☐ NO

REDUCED PRESSURE PRINCIPLE ASSEMBLY

DOUBLE CHECK VALVE ASSEMBLY

CHECK VALVE #1

CHECK VALVE #2

RELIEF VALVE

PRESSURE VACUUM BREAKER & SRVB

AIR INLET

CHECK VALVE

INITIAL TEST

☐ D.C. CLOSED TIGHT

RP _____ PSI

☐ LEAKED

☐ CLOSED TIGHT

_____ PSI

☐ LEAKED

OPENED AT

_____ PSI

☐ LEAKED

OPENED AT

_____ PSI

☐ LEAKED

HELD AT

_____ PSI

☐ LEAKED

**REPAIRS AND
MATERIAL USED

FINAL TEST

☒ D.C. CLOSED TIGHT

RP 3.4 PSI

☒ CLOSED TIGHT

3.2 PSI

OPENED AT

_____ PSI

OPENED AT

_____ PSI

HELD AT

_____ PSI

_____ PSI

NOTES

- * TEST REPORTS MUST BE KEPT FOR AT LEAST THREE YEARS.
- * TESTING IS REQUIRED UPON INSTALLATION, REPAIR, OR RELOCATION AND ANNUALLY THEREAFTER.
- * USE ONLY MANUFACTURER RECOMMENDED PARTS.

TESTING CONTRACTOR

COMPANY NAME

S&S MECHANICAL

CONTRACTOR REGISTRATION
NUMBER

COMPANY ADDRESS

PHONE NUMBER

CERTIFIED TESTER

FIRST NAME

CHRIS

LAST NAME

TROTTER

CERTIFIED TESTER NUMBER

PF2018-262

W.C.C. ENGINEER

TEST DATE

FEB 16, 2022

TEST GAUGE USED

MAKE/MODEL

SERIAL NUMBER

CALIBRATION DATE (Tested Annually)

REMARKS

ACKNOWLEDGMENT

THE ABOVE TEST IS CERTIFIED TO BE TRUE AT THE TIME OF TESTING.

BACKFLOW TEST STATUS

☒ PASS ☐ FAIL

SIGNATURE OF CERTIFIED TESTER

DATE

2/16/2022

PRINT NAME

CHRIS TROTTER

INSPECTION REQUEST LINE 713.652.1405 | BEFORE 4:30 PM FOR NEXT DAY

BACKFLOW PREVENTION ASSEMBLY CERTIFIED TEST REPORT



S&S MECHANICAL

S&S Mechanical
4831 South Crain Highway
Upper Marlboro, MD 20772

Tel. 1 - (301) 574-1555
Fax. 1 - (301) 574-1558
www.sandsmidatlantic.com

PLEASE PAY BY	AMOUNT	INVOICE DATE
03/27/2022	\$200.00	02/25/2022

INVOICE NO. 88502

Tidewater, Inc.
Tidewater, Inc
6625 Selnick Dr.
Suite A
Elkridge MD 21075

Job Name: 16308
Site: DE007 Olgetown Road
Site Address: 1001 Ogletown Road
Newark DE 19711

Description

WO#: 16308

Annual Backflows & ASK your plumber to update Manufacture / Model Number / serial number while onsite .

J-1502000-29 1-pc Backflow Preventer

Asset # 16308

Model # DCDA

Serial # LA-1838

Fire Protection B.F. - Bldg#2 - 6"

Chris Trotter 02/16/2022 Work Note

Tested backflow valve in mechanical room of the shop. Test passed. Work complete.

10608 - Service

Item	Quantity	Unit Price	Total
Plumbing Labor Rate	2.00 hrs	\$100.00	\$200.00
		Labor	\$200.00
		Sub-Total ex Tax	\$200.00

Make all checks payable to S&S Mechanical. Overdue accounts are subject to a service charge of 1.5% per month. Thank you for your business.

Sub-Total ex Tax	\$200.00
Tax	\$0.00
Total inc Tax	\$200.00
Amount Applied	\$0.00
Balance Due	\$200.00

-S&S Mechanical also accepts all major credit cards. Call 301-574-1555 to pay an invoice via credit card-



City of
West University
Place

Public Works Department
Development Services

BUILDING-BACKFLOW PREVENTION ASSEMBLY CERTIFIED TEST REPORT

Fire Protection B.F. Bldg. 2 - 6"

PROPERTY	
PROJECT NAME DE007	
PROPERTY ADDRESS 1001 Olgetown Rd	
MAILING ADDRESS Newark DE 19111	
CONTACT FIRST NAME	LAST NAME
PHONE NUMBER	EMAIL

ASSEMBLY TYPE

- ☐ REDUCED PRESSURE PRINCIPLE (RP) ☐ REDUCED PRESSURE PRINCIPLE-DETECTOR (RPD)
☐ PRESSURE VACUUM BREAKER (PVB) ☐ DOUBLE CHECK VALVE (DCV) ☐ SPILL RESISTANT PRESSURE VACUUM BREAKER (SVB)

THE BACKUP PREVENTION ASSEMBLY DETAILED HEREON HAS BEEN TESTED AND MAINTAINED AS REQUIRED BY TCEQ-CHAPTER 290, RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS, CITY'S UNIFORM PLUMBING CODE, AND IS CERTIFIED TO COMPLY WITH THE REQUIREMENTS

DATE INSTALLED	MANUFACTURER Watts Amesbury	MODEL NUMBER Maxin 300-GU	SERIAL NUMBER LA-1838	SIZE 6"	LOCATED AT Bldg 2 Mech Rm
IS THE ASSEMBLY INSTALLED IN ACCORDANCE WITH MANUFACTURER RECOMMENDATION AND/OR CITY'S UNIFORM PLUMBING CODE? <input type="checkbox"/> YES <input type="checkbox"/> NO					

	REDUCED PRESSURE PRINCIPLE ASSEMBLY			PRESSURE VACUUM BREAKER & SVB	
	DOUBLE CHECK VALVE ASSEMBLY		RELIEF VALVE	AIR INLET	CHECK VALVE
	CHECK VALVE #1	CHECK VALVE #2			
INITIAL TEST	<input type="checkbox"/> D.C. CLOSED TIGHT RP _____ PSI <input type="checkbox"/> LEAKED	<input type="checkbox"/> CLOSED TIGHT _____ PSI <input type="checkbox"/> LEAKED	OPENED AT _____ PSI <input type="checkbox"/> LEAKED	OPENED AT _____ PSI <input type="checkbox"/> LEAKED	HELD AT _____ PSI <input type="checkbox"/> LEAKED
REPAIRS AND MATERIAL USED					
FINAL TEST	<input checked="" type="checkbox"/> D.C. CLOSED TIGHT RP 2.8 PSI	<input checked="" type="checkbox"/> CLOSED TIGHT 2.9 PSI	OPENED AT _____ PSI	OPENED AT _____ PSI	HELD AT _____ PSI

NOTES

- TEST REPORTS MUST BE KEPT FOR AT LEAST THREE YEARS.
- TESTING IS REQUIRED UPON INSTALLATION, REPAIR OR RELOCATION AND ANNUALLY THEREAFTER.
- USE ONLY MANUFACTURE REPLACEMENT PARTS.

TESTING CONTRACTOR

COMPANY NAME S+S Mech	CONTRACTOR REGISTRATION NUMBER
COMPANY ADDRESS Upper Marlboro MD	
PHONE NUMBER 301-574-1555	
CERTIFIED TESTER	
FIRST NAME Josh	LAST NAME Stephenson
CERTIFIED TESTER NUMBER TBF 2019-101	
W.D.C. ENGINEER	
TEST DATE 11/17/20	

TEST GAUGE USED

MAKE/MODEL Watts/TK9A	SERIAL NUMBER 770504
CALIBRATION DATE (Tested Annually) 6-18-20	
REMARKS PASS	
ACKNOWLEDGMENT	
THE ABOVE TEST IS CERTIFIED TO BE TRUE AT THE TIME OF TESTING.	
BACKFLOW TEST STATUS	<input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL
SIGNATURE OF CERTIFIED TESTER Josh S	DATE 11/17/20
PRINT NAME Josh Stephenson	

INSPECTION REQUEST LINE 713.662.5805 | BEFORE 4:30 PM FOR NEXT DAY

BACKFLOW PREVENTION ASSEMBLY CERTIFIED TEST REPORT