

## Facility Repair Proposal

**Region:** 4A  
**Fac ID:** NY065  
**Date:** 12/2/22

**CSS #** 90834  
**Maximo Work Order No.:** 11479

**Asset ID:** NA

**Original Work Request:**  
Replace boiler #1 gas magnetic relay.

**Description of Repairs Needed:**  
Labor and material to a.) replace the gas valve assembly, b.) shut the gas off remove the old gas assembly and install the new gas vale assembly, c.) adjust the W.C. to the correct pressure and test for normal operation

**Parts List:** Gas Valve Replacement

Brand: Triangle Tube, PARKIT79

**Equipment List:** NA

**PM History:**  
NA

**Cost Proposal:**  
See attached RS Means Estimate.

**Total Cost:** \$1362.61

**Estimate Name:** CSS 90834 - WO 11479 - NY065 Replace Burner Assembly

ESTIMATE INFORMATION

**Client Name:** 99th  
**Estimate Address:** 2393 Colvin Blvd, Tonawanda, NY 14150-4414  
**Type:** Unit  
**Measurement System:** US Standard  
**Notes:**

COST DATA

Estimate Summary:						Catalog:	Facilities and Commercial Renovation
						Format:	MasterFormat 2018
						Release:	Year 2022 Quarter 4
						Labor Type:	Repair & Remodeling
						City Cost Index:	NEW YORK / BUFFALO (140-142)



